

CITY OF LOS ANGELES
INTERDEPARTMENTAL CORRESPONDENCE

Date: June 1, 2023

To: Street and Transportation Projects Oversight Committee
Matthew W Szabo, Office of the City Administrative Officer (CAO), Chair
Sharon Tso, Chief Legislative Analyst (CLA)
Randall Winston, Office of the Mayor (Mayor)

From: Steven Fierce, Principal Architect
Architectural Division
Bureau of Engineering

Subject: **THE BUREAU OF ENGINEERING FISCAL YEAR (FY) 2022-23 MUNICIPAL FACILITIES ARCHITECT, RECREATION AND PARKS (R&P), AND LA RIVER PROJECTS MASTER SCHEDULE AND PROJECT STATUS REPORT TABLE- JUNE 2023**

RECOMMENDATIONS

1. Receive and file the attached FY 2022-23, Master Schedule for Municipal Facilities Architect, Municipal Facilities Recreation and Park (R&P), and LA River Projects as well as the FY 2022-23 Project Status Report Table, both, as of May 23 2023
2. Accept the three (3) re-baselined projects as part of this program

TRANSMITTALS

1. FY 2022-23 Master Schedule-May 2023 Update
2. FY 2022-23 Project Status Report Table-May 2023 Update

DISSCUSSION

The following is a summary of updates to the STPOC Project Status Report and Master Schedule:

Projects Re-Baselined (3):

Dept Project ID (CIP#)	Project Title	Status
G2034	Metro Active Transportation - Hollywood /Vine Station Improvements	<u>Design Phase</u> <u>Extended Design Completion from April 2023 to September 2023 (5 months)</u>

ITEM NO. 2A Municipal Architectural Division

G2035	Metro Active Transportation - Hollywood /Highland Station Improvements	<u>Design Phase</u> <u>Extended Design Completion from April 2023 to September 2023 (5 months)</u>
X166	Taylor Yard Bikeway Pedestrian Bridge over LA River	<u>Post Construction Phase</u> <u>Extended Project Closeout from June 2023 to December 2023 (6 months)</u>
G851	Western Ave Bus Stop & Pedestrian Improvements	<u>Post construction Phase</u> <u>Extended Project Closeout from April 2023 to July 2023 (3 months)</u>

Future projects to include in the September 2023 STPOC meeting

- Los Angeles River Way-San Fernando Valley Completion Project (Whitsett Ave to Lankershim Blvd)

If you have questions or require additional information, please me at (213) 485-4402 or Nur Malhis at (213) 485-4737.

NDM/nm
Enclosures

cc: David Hirano, City Administrative Office
Daisy Bonilla, City Administrative Office
Salyna Cun, City Administrative Office
Maria Souza-Rountree, City Legislative Office
Nur Malhis, Bureau of Engineering

STPOC - Project Status Report

As Of 5/23/2023

Summary			
Current Status		Construction Vehicle	
2 - Design - Active	7	Contractor (Regular Award)	14
5 - Construction - Active	7	General Services Vendor(s)	2
6 - Post-Construction - Active	3	Other (Explain in Project Description)	1
Total		Total	
17		17	

Bureau of Engineering - Grant Project - Other - LA River Projects

Project Title	Dept Proj. ID	Scope (Summary)	Estimated Const Cost	Funding	Project Status	Current Status	CD(s)	Construction Method	Project Manager	Federal Aid ID	Supporting Departments
1 LA River Way - San Fernando Valley Completion (Vanalden to Balboa)	EBIKE2	The objective of this project is to construct a Class I bike path and greenway along the LA River through Vanalden Ave. to Balboa Blvd. The scope of the project also includes landscaping, bioretention basins lighting, fencing, and six (6) undercrossings through the trapezoidal channel of the LA River	\$ 58,000,000	ATP: \$18,593,000.00 Deadline - Funds for Construction Only - 8/26/2026 C I: \$500,000.00 Deadline - No Desc - 6/30/2020 (Met) CO: \$3,000,000 Deadline - No Desc - 12/31/2026 (pending) DWP: \$500,000.00 LT: \$500,000.00 Deadline - No Desc - 12/31/2017 (Met) MMLRF: \$1,500,000.00 Deadline - No Desc - 6/30/2021 (Met) MTA: \$15,000,000.00 Deadline - Funds for Construction Only - 12/31/2026 (pending) RPF: \$1,000,000.00 Deadline - No Desc - 6/30/2020 (Met) SPA: \$300,000.00 Deadline - No Desc - 4/25/2019 (Met) Other: \$5,290,000 Total Funding: \$46,183,000	May/23 : Project is in the 98% Construction Document Phase . Project has received majority of permits, and is awaiting issuance of LA County Permits	98% Design (Active)	3, 4, 5, 6	Contractor (Regular Award)	Nur Malhis		LADOT, SAN, BSL, BSS, DWP, RAP, Metro
Total			\$ 58,000,000								

Fund Source	Total Amount	Deadlines	Deadlines Met	Deadlines Overdue
ATP - Active Transportation Program	\$ 18,593,000	1	0	0
C I - Citywide Infrastructure 100/54/00J077	\$ 500,000	1	1	0
CO - County	\$ 3,000,000	1	0	0
DWP - Department of Water and Power	\$ 500,000	0	0	0
LT - Local Transportation Fund	\$ 500,000	1	1	0
MMLRF - Measure M Local Return Fund	\$ 1,500,000	1	1	0
MTA - Metropolitan Transportation Authority	\$ 15,000,000	1	0	0
RPF - Recreation and Parks Fund 302	\$ 1,000,000	1	1	0
SPA - Stormwater Pollution Abatement Fund	\$ 300,000	1	1	0
Other	\$ 5,290,000	0	0	0
Total	\$ 46,183,000	8	5	0

Bureau of Engineering - Non-Grant Project - LA River Projects

Project Title	Dept Proj. ID	Scope (Summary)	Estimated Const Cost	Funding	Project Status	Current Status	CD(s)	Construction Method	Project Manager	Federal Aid ID	Supporting Departments
1 Los Angeles Riverfront Park - Phase III (Orange Line to Balboa)	K291	The project is a Proposition K funded project. The scope of work as described in the Proposition K Bond measure states "Greening along area of Encino, Sherman Oaks, Studio City." The detailed scope of work is being developed with input from the Department of Recreation and Parks staff and the Local Volunteer Neighborhood Oversight Committee (LVNOC).	\$ 6,500,000	ATP: \$1,880,000.00 Deadline - Construction Only - 8/26/2026 (pending) CO: \$228,000.00 Deadline - No Desc - 6/30/2026 (pending) Prop K: \$800,000.00 Deadline - No Desc - 6/30/2028 (pending) Total Funding: \$2,908,000.00	May/23 : Project is in the 98% Construction Document Stage. Project has received majority of permits, and is awaiting issuance of LA County Permits. <i>This project is part of the LA River Way, San Fernando Valley Completion Project(Vanalden to Balboa) (EBIKE 2)</i>	98% Design (Active)	6	Contractor (Regular Award)	Nur Malhis		LADOT, SAN, BSL, BSS, DWP, RAP, Metro
Total			\$ 6,500,000								

Fund Source	Total Amount	Deadlines	Deadlines Met	Deadlines Overdue
ATP - Active Transportation Program	\$ 1,880,000	1	0	0
CO - County	\$ 228,000	1	0	0
Prop K - Proposition K	\$ 800,000	1	0	0
Total	\$ 2,908,000	3	0	0

Bureau of Engineering - Non-Grant Project - Municipal Facilities Architect

	Project Title	Dept Proj. ID	Scope (Summary)	Estimated Const Cost	Funding	Project Status	Current Status	CD(s)	Construction Method	Project Manager	Federal Aid ID	Supporting Departments
1	Crenshaw Blvd Prop 1C Grant	G1066	The scope of work includes improvement of infrastructure on Crenshaw Blvd. consist of curb ramps, sidewalks, curbs, gutters, pedestrian crossings, street trees, landscaping, cultural art work, planters, and pruning trees and roots by GSD, street median work by BSS, and transit shelter removal and installation by OFJCD. Design process is included in the construction phase.	\$ 7,279,568	CRA: \$7,279,568.00 Deadline - Prop 1C Grant Deadline extended. All invoices must be submitted by 12/31/2023 Total Funding: \$7,279,568.00	May/23 Construction is anticipated to be completed at end of 2023	84% Construction (Active)	8, 10	General Services Vendor(s)	Katrina Forbes		Metro, LADOT, BSS
2	Destination Crenshaw	G1133	Destination Crenshaw project is a 1.3-mile long outdoor art and culture experience celebrating Black Los Angeles. BOE's involvement is to act as the Grant Administrator for the Destination Crenshaw project, and the procurement of design consultant services.	\$ 33,807,000	GF: \$1,500,000.00 Oth: \$14,500,000.00 PVT: \$20,500,000.00 ST: \$10,000,000.00 Total Funding: \$46,500,000.00	May/23 Construction is anticipated to be completed at the end of 2023. Contractual Amendments and administrative grant items related to construction scope are in progress	69% Construction (Active)	8	Other (Explain in Project Description)	Joanne Zhang		Metro, LADOT, BSS
3	Evergreen Park Street Enhancement Project (LANI)	G1076	Project consist of installation of new continental crosswalks at 17 intersections (46 legs total), sixty-eight (68) new street trees, Bus Stop Security Lighting of 3 per bus stop (19 total), Bus Shelters (3 total), Bus Benches (4 total) and Curb Ramps (6 total).	\$ 755,000	TGF: \$748,716.00 Total Funding: \$748,716.00	May /23 General Contractor is installing the final street lighting pole, with final inspection from Contract Administration pending	98% Construction (Active)	14	Contractor (Regular Award)	Guillermo Barragan		BSS, RAP
4	Hollywood Walk of Fame Renovation	G1107	Hollywood walk of Fame, on Hollywood Blvd. stretches from Gower Street to La Brea Avenue (1.3 miles), plus a short segment of Marshfield Way that runs diagonally between Hollywood and La Brea; and north to south on Vine Street (0.4 miles) between Yucca Street and Sunset Blvd. The scope of work consists of constructing new bicycle lanes, widened sidewalk on both sides of the street, new traffic signalization, raised barriers, shade trees, ADA ramps, bus shelters and drainage	\$ 100,000,000	CRA: \$4,082,572.00 Deadline - No Desc - 9/30/2024 (pending) Other: \$6,811,189.58 Total Funding: \$ 10,893,761.58	May/23 Design is on temporary hold pending the new Council Office consideration review and re-scoping consideration of streetscape improvements for Phase I from Wilcox to Gower (0.5 mile segment). Schedule will be updated once Council Office determines the scope of the changes. The remaining Phases (Wilcox to La Brea and Vine Street) will begin at a later time once funding is available .	72% Design (Active)	13	Contractor (Regular Award)	Nur Malhis		Metro, LADOT, BSS, Hollywood Partnership
5	Taylor Yard Bikeway/Pedestrian Bridge over LA River	X166	The scope of work consists of the design and construction of a new landmark/iconic pedestrian bridge with a bikeway connecting the existing bikeway along the west bank of the LA River to an existing road on the east side of the LA River. It will be approximately 400 ft. long with a 17 ft bikeway. The new bridge design will focus on visual aesthetics. Also, the project will include an on-grade railroad crossing. The overall intent of building this new bridge is to eventually connect the bike path at San Fernando Road to the LA River bikeway.	\$ 21,497,913	MTA: \$21,700,000.00 Deadline - No Desc - 12/31/2023 (pending) Total Funding: \$25,450,000	May/23 Bridge is completed. Contractor is working on the river restoration closeout work during the Summer of 2023. Additionally, closeout documentation may extend to the end of 2023 due to retention release and close out documentation from Metro .	66% Post-Construction (Active)	1, 13	Contractor (Regular Award)	Nur Malhis	N/A	Metro, LADOT, BSS, BSL,DWP
6	Western Ave. Bus Stop & Pedestrian Improvements	G851	This project will improve 13 bus locations along Western Ave. These improvements include decorative crosswalks; installing 30 concrete access ramps; installing 32 pedestrian countdown signals; Security lighting (LED) at 13 bus stop; trash cans; bus benches and planters.	\$ 976,261	CMAQ: \$917,321.00 Total Funding: \$917,321.00	May/23 Contractor is currently working on As-Built Plans.	85% Post-Construction (Active)	8, 10	Contractor (Regular Award)	Guillermo Barragan		LADOT, BSS
7	Westlake MacArthur Park Pedestrian Improvements	G1060	Design and construction of 2.5 miles of pedestrian enhancements including 33 new pedestrians security lights, 22 bus benches, 22 trash receptacles, 85 street trees, continental crosswalks (10 locations), curb ramps (4 locations), landscape medians, irrigation and one year maintenance period.	\$ 1,154,333	CMAQ: \$1,339,386.00 PropC: \$334,847.00 Deadline - No Desc - 3/10/2020 (Met) Total Funding: \$1,674,233.00	May/23 Contractor is currently working on new landscape median island.	97% Construction (Active)	1	Contractor (Regular Award)	Guillermo Barragan		LADOT, BSS
9	Metro Active Transportation - Hollywood/Vine Station Improvements	G2034	The scope of this project is early-implementation sidewalk extensions that would entail esthetic upgrades of the roadway using treatments such as Endurablend or other types of materials - proposed for 4,215 LF (including both sides) from Schrader Blvd. to N. Gower St. (within Hollywood & Vine station). These early-implementation sidewalk extensions would take up the existing parking lane spaces in the designated areas noted above. It would allow for nearer term deployment of this pedestrian amenity, adjacent to and near each Metro station. Additional work would include include Metro transit shelters, bus shelters, planters with trees, parking stations for bicycles and dockless vehicles, bus pad decks, street furniture, signage, and waste receptacles.	\$ 3,200,000	MTA: \$3,597,701 Deadline -12/31/2024 Total Funding: \$3,597,701	May/23 Project has completed 50% Construction Documents. The most recent Cost Estimate has come in higher than the approved budget per the MOU with Metro. At this time, the project is on hold pending Metro decision on various design elements, how to resolve budget shortfall, and new Council Office review of the scope.	75% Design (Active)	13	Contractor (Regular Award)	Nur Malhis/		Metro, LADOT, BSS, Hollywood Partnership
10	Metro Active Transportation - Hollywood/Vine Station Improvements	G2035	The scope of this project is early-implementation sidewalk extensions that would entail esthetic upgrades of the roadway using treatments such as Endurablend or other types of materials - proposed for approximately 3,831 LF (including both sides), excluding intersections from N. Orange Dr. to Schrader Blvd. (within Hollywood & Highland station). These early-implementation sidewalk extensions would take up the existing parking lane spaces in the designated areas noted above. It would allow for nearer term deployment of this pedestrian amenity, adjacent to and near each Metro station. Other scopes of work include Metro transit shelters, bus shelters, planters with trees, parking stations for bicycles and dockless vehicles, bus pad decks, street furniture, signage, and waste receptacles.	\$ 3,200,000	MTA: \$3,597,701 Deadline -12/31/2024 Total Funding:\$3,597,701	May/23 Project has completed 50% Construction Documents. The most recent Cost Estimate has come in higher than the approved budget per the MOU with Metro. At this time, the project is on hold pending Metro decision on various design elements, how to resolve budget shortfall, and new Council Office review of the scope.	75% Design (Active)	13	Contractor (Regular Award)	Nur Malhis/		Metro, LADOT, BSS, Hollywood Partnership

Attachment B2

11	LA Great Streets-San Fernando Road between Polk and Astoria Street	G1187	As part of the LA Great Streets, this project will improve and beautifying of the segment of San Fernando Road between Polk Street and Astoria Street by adding bicycle path LED lighting, add decorative crossing at the intersection of the Polk Street, improve existing landscaping, and/or add mini murals along the bicycle path.	\$ 782,000	Measure R-\$500,000 Other :\$282,000 Total Funding: \$782,000	May/23 Design prgress of the LED Bollard Lighting and Landscpae Restoration is nearly complete. Work on the agreement with Metro is ongoing.	92% Design (Active)	7	Street Services	Shun Yu Zhang		LADOT, BSS, BSL, Metro
Total				\$	172,652,075							

Fund Source	Total Amount	Deadlines	Deadlines Met	Deadlines Overdue	
CMAQ - Congestion Mitigation and Air Quality	\$ 2,256,707	0	0	0	
CRA - Community Redevelopment Agency	\$ 11,362,140	2	0	0	
GF - General Fund	\$ 1,500,000	0	0	0	
MTA - Metropolitan Transportaion Authority	\$ 32,645,402	2	0	0	
Oth - Other	\$ 21,593,190	0	0	0	
PropC - Proposition C	\$ 334,847	1	1	0	
PVT - Private or other agency	\$ 20,500,000	0	0	0	
ST - State Fund	\$ 10,000,000	0	0	0	
TGF - Transportation Grant Fund	\$ 748,716	0	0	0	
Total	\$	100,941,002	5	1	0

Bureau of Engineering - Non-Grant Project - Municipal Facilities R and P

Project ID	Project Title	Dept Proj. ID	Scope (Summary)	Estimated Const Cost	Funding	Project Status	Current Status	CD(s)	Construction Method	Project Manager	Federal Aid ID	
1	Mid Valley IGMPC Park Public Works Improvements	K335	to improve 200 feet of side walk, curb ,gutter and street	\$ 367,313	C I: \$101,161.00 Deadline - No Desc - 4/5/2021 (Met) CDBG: \$375,000.00 Deadline - No Desc - 7/7/2017 (Met) Total Funding: \$476,161.00	May /23 Public WorksClose Out Report Board Report is in process.	92% Post-Construction (Active)	6	Contractor (Regular Award)	Raymundo Araujo	CDBG NI43-23	LADOT
2	Sheldon Arleta Park - Arleta Ave. Street Improvement	K361	The scope of work is to construct acceleration and deceleration lanes, left turn lane, traffic signal, pedestrian crossing signal, sidewalk, curb, gutter, street trees, street lights, relocate fire hydrants, relocate utility poles, construct fence, ADA ramps at street corners, irrigation, landscaping, and street signage.	\$ 2,409,108	ST: \$3,075,000.00 Deadline - No Desc - 5/1/2024 Total Funding: \$3,075,000.00	May /23 Project Construction is ongoing.	60% Construction (Active)	6	Contractor (Regular Award)	Gunwoo Choi		LADOT
3	Sheldon Arleta Park - Sharp Ave Street Improvements	K364	The scope of work is to construct traffic lanes, traffic signal, pedestrian crossing signal, sidewalk, curb, gutter, street trees, street lights, relocate fire hydrants, relocate utility poles, construct fence, ADA ramps at street corners, irrigation, landscaping, and street signage.	\$ 1,123,738	Oth: \$289,982.00 ST: \$2,843,734.00 -No Desc-5/1/2024 Total Funding: \$3,133,716.00	May/23 Project Construction is ongoing.	60% Construction (Active)	6	Contractor (Regular Award)	Gunwoo Choi		LADOT
4	Sheldon Arleta Park - Sheldon Street Improvements	K363	The scope of work is to construct acceleration and deceleration lanes, left turn lane, traffic signal, pedestrian crossing signal, sidewalk, curb, gutter, street trees, street lights, relocate fire hydrants, relocate utility poles, construct fence, ADA ramps at street corners, irrigation, landscaping, and street signage.	\$ 2,700,000	Oth: \$1,974,614.00 ST: \$683,385.00 Deadline - No Desc - 5/1/2024 Total Funding: \$2,657,999.00	May /23 Re-design of Sheldon Street is in progress.	95% Design (Active)	6	Contractor (Regular Award)	Gunwoo Choi	n/a	LADOT
5	Sheldon Arleta Park - Wicks Street Improvements	K362	The scope of work is to construct traffic lanes, traffic signal, pedestrian crossing signal, sidewalk, curb, gutter, street trees, street lights, relocate fire hydrants, relocate utility poles, construct fence, ADA ramps at street corners, irrigation, landscaping, and street signage.	\$ 1,739,954	MMLRF: \$1,420,270.00 ST: \$1,120,730.00 Deadline - No Desc - 5/1/2024 Total funding: \$2,541,000.00	May /23 Project Construction is ongoing.	60% Construction (Active)	6	Contractor (Regular Award)	Gunwoo Choi		LADOT
Total				\$	8,340,114							

Fund Source	Total Amount	Deadlines	Deadlines Met	Deadlines Overdue	
C I - Citywide Infrastructure 100/54/00J077	\$ 101,161	1	1	0	
CDBG - Community Development Block Grant	\$ 375,000	1	1	0	
MMLRF - Measure M Local Return Fund	\$ 1,420,270	0	0	0	
Oth - Other	\$ 2,264,596	0	0	0	
ST - State Fund	\$ 7,722,849	3	0	0	
Total	\$	11,883,876	5	2	0

Attachment B2

Fund Source	Total Amount	Deadlines	Deadlines Met	Deadlines Overdue
ATP - Active Transportation Program	\$ 20,473,000	2	0	0
CI - Citywide Infrastructure 100/54/00J077	\$ 601,161	2	2	0
CDBG - Community Development Block Grant	\$ 375,000	1	1	0
CMAQ - Congestion Mitigation and Air Quality	\$ 2,256,707	0	0	0
CO - County	\$ 3,228,000	2	0	0
CRA - Community Redevelopment Agency	\$ 11,362,140	2	0	0
DWP - Department of Water and Power	\$ 500,000	0	0	0
GF - General Fund	\$ 1,500,000	0	0	0
LT - Local Transportation Fund	\$ 500,000	1	1	0
MMLRF - Measure M Local Return Fund	\$ 2,920,270	1	1	0
MTA - Metropolitan Transportation Authority	\$ 43,895,402	3	0	0
Oth - Other	\$ 29,147,786	0	0	0
Prop K - Proposition K	\$ 800,000	1	0	0
PropC - Proposition C	\$ 334,847	1	1	0
PVT - Private or other agency	\$ 20,500,000	0	0	0
RPF - Recreation and Parks Fund 302	\$ 1,000,000	1	1	0
SPA - Stormwater Pollution Abatement Fund	\$ 300,000	1	1	0
ST - State Fund	\$ 17,722,849	3	0	0
TGF - Transportation Grant Fund	\$ 748,716	0	0	0
Total	\$ 161,915,878	21	8	0

LA River Projects, Municipal Facilities Architect,

#	CD	CIP #'s	Project Title	PM	Construction Vehicle	Const Cost	2023												2024												2025											
							J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
1	3, 4, 6	EBIKE2	LA River Way - SF Valley Completion (Vanalden to Balboa)	Malhis	Contractor (Regular Award)	\$58,000,000	[Gantt bar with red, purple, green, blue segments]																																			
2	1	G1060	Westlake MacArthur Park Pedestrian Improvements	Barragan	Contractor (Regular Award)	\$1,154,333	[Gantt bar with green, blue segments]																																			
3	8, 10	G1066	Crenshaw Blvd Prop 1C Grant	Forbes	General Services Vendor(s)	\$7,279,568	[Gantt bar with green, blue segments]																																			
4	14	G1076	Evergreen Park Street Enhancement Project (LANI)	Barragan	Contractor (Regular Award)	\$755,000	[Gantt bar with green, blue segments]																																			
5	13	G1107	Hollywood Walk of Fame Renovation	Malhis	Contractor (Regular Award)	\$100,000,000	[Gantt bar with red, purple, green, blue segments]																																			
6	8	G1133	Destination Crenshaw	Zhang	Other (Explain in Project Descri	\$22,323,000	[Gantt bar with green, blue segments]																																			
7	7	G1187	LA Great Streets - San Fernando Road Between Polk and Astoria Street	Zhang	Other City Dept Forces	\$782,000	[Gantt bar with red, yellow, purple, green, blue segments]																																			
8	13	G2034	Metro Active Transportation-Hollywood /Vine Station Improvements	Malhis	Contractor (Regular Award)	\$3,200,000	[Gantt bar with red, purple, green, blue segments]																																			
9	13	G2035	Metro Active Transportation-Hollywood/Highland Station	Malhis	Contractor (Regular Award)	\$3,200,000	[Gantt bar with red, purple, green, blue segments]																																			
10	8, 10	G851	Western Ave. Bus Stop & Pedestrian Improvements	Barragan	Contractor (Regular Award)	\$976,261	[Gantt bar with blue segment]																																			
11	6	K291	Los Angeles Riverfront Park - Phase III (Orange Line to Balboa)	Malhis	Contractor (Regular Award)	\$6,500,000	[Gantt bar with red, purple, green, blue segments]																																			
12	6	K335	Mid Valley IGMPK Park Public Works Improvements	Araujo	Contractor (Regular Award)	\$367,313	[Gantt bar with blue segment]																																			
13	6	K361	Sheldon Arleta Park - Arleta Ave.	Choi	Contractor (Regular Award)	\$2,409,108	[Gantt bar with green, blue segments]																																			
14	6	K362	Sheldon Arleta Park - Wicks Street	Choi	Contractor (Regular Award)	\$1,739,954	[Gantt bar with green, blue segments]																																			
15	6	K363	Sheldon Arleta Park - Sheldon Street	Choi	Contractor (Regular Award)	\$2,700,000	[Gantt bar with red, purple, green, blue segments]																																			
16	6	K364	Sheldon Arleta Park - Sharp Ave	Choi	Contractor (Regular Award)	\$1,123,738	[Gantt bar with green, blue segments]																																			
17	1,13	X166	Taylor Yard Bikeway/Pedestrian Bridge over LA River	Malhis	Contractor (Regular Award)	\$21,497,913	[Gantt bar with blue segment]																																			

Project: Master Schedule (UPRS)
Date: Tue 5/23/23

Task		BidAward		Deadline		Manual Task		Finish-only	
Split		Cons		Inactive Task		Duration-only		External Tasks	
Milestone		PostCons		Inactive Milestone		Manual Summary Rollup		External Milestone	
PreDesign		RightOfWay		Inactive Milestone		Manual Summary		Progress	
Design		External Milestone		Inactive Summary		Start-only		External Milestone	