

CITY OF LOS ANGELES
 INTERDEPARTMENTAL CORRESPONDENCE

Date: August 25, 2023

To: Street and Transportation Projects Oversight Committee
 Matthew W Szabo, Office of the City Administrative Officer (CAO), Chair
 Sharon Tso, Chief Legislative Analyst (CLA)
 Randall Winston, Office of the Mayor (Mayor)

From: Steven Fierce, Principal Architect
 Architectural Division
 Bureau of Engineering

Subject: **THE BUREAU OF ENGINEERING FISCAL YEAR (FY) 2023-24 MUNICIPAL FACILITIES ARCHITECT, RECREATION AND PARKS (R&P), AND LA RIVER PROJECTS MASTER SCHEDULE AND PROJECT STATUS REPORT TABLE – AUGUST 2023**

RECOMMENDATIONS

1. Receive and file the attached FY 2023-24, Master Schedule for Municipal Facilities Architect, Municipal Facilities Recreation and Park (R&P), and LA River Projects as well as the FY 2023-24 Project Status Report Table, both, as of August 25 2023

TRANSMITTALS

1. FY 2023-24 Master Schedule – August 2023 Update
2. FY 2023-24 Project Status Report Table – August 2023 Update

DISCUSSION

The following is a summary of updates to the STPOC Project Status Report and Master Schedule:

Projects Removed (3):

Dept Project ID (CIP#)	Project Title	Status
G2034	Metro Active Transportation - Hollywood /Vine Station Improvements	Design Phase Removed from the ARC Division and transferred to the Bridge Improvement Division
G2035	Metro Active Transportation - Hollywood /Highland Station Improvements	Design Phase Removed from the ARC Division and transferred to the Bridge Improvement Division

ITEM NO. 2-A-III BOE Municipal Facilities Architect Recreation and Park

X166	Taylor Yard Bikeway Pedestrian Bridge over LA River	Post-Construction Phase Removed from the ARC Division and transferred to the Bridge Improvement Division
------	---	---

If you have questions or require additional information, please me at (213) 485-4402 or Marcelino Ascensio at (213) 485-4787.


NDM/ma
Enclosures

cc: David Hirano, City Administrative Office
Daisy Bonilla, City Administrative Office
Salyna Cun, City Administrative Office
Maria Souza-Rountree, City Legislative Office

STPOC Annual Rebaselining Inter-departmental Coordination Attestation

Through the signature below, the Bureau of Engineering, Architectural Division attests the following:

- That, for each project included on the project list and in the Gantt chart attached, we have notified all City departments whose cooperation is required to complete these projects that their assistance is required. Furthermore, project schedules presented here accurately and completely reflect input from these City departments; and,
- We have provided accurate and complete input to City projects lead by other City departments that require our assistance. It is our understanding that those project schedules reflect our input and we reasonably expect to be able to help keep those projects on schedule.

By:  Date: 8/31/2023
Title: Senior Civil Engineer

The above Attestation shall be included annually by each City department (and Section) providing rebaselining information to the Street and Transportation Projects Oversight Committee.

This will be provided in addition to the:

- Project Lists and Gantt Charts;
- List of Projects Added
- List of Projects Removed (Completed/Canceled)

ITEM NO. 2-A-III BOE Municipal Facilities Architect Recreation and Park

Attachment B2

STPOC - Project Status Report

As Of 8/24/23

Current Status		Summary	
2 - Design - Active	1	Contractor (Regular Award)	10
4 - Bid & Award - Active	2	General Services Vendor(s)	1
5 - Construction - Active	6	Other (Explain in Project Description)	1
6 - Post-Construction - Active	3		
Total		Total	
		12	

Bureau of Engineering - Grant Project - Other - LA River Projects

Project Title	Dept Proj. ID	Scope (Summary)	Estimated Const Cost	Funding	Project Status	Current Status	CD(s)	Construction Method	Project Manager	Federal Aid ID	Supporting Departments
1 LA River Way - SF Valley Completion (Vanalden to Balboa)	EBIKE2	The objective of this project is to construct a Class I bike path and greenway along the LA River through Vanalden Ave. to Balboa Blvd. The scope of the project also includes landscaping, bio-retention basins lighting, fencing, and six (6) undercrossings through the trapezoidal channel of the LA River	\$ 60,000,000	ATP: \$18,593,000.00 Deadline - Funds for Construction Only - 8/26/2021 (overdue) C I: \$500,000.00 Deadline - No Desc - 6/30/2020 (Met) CO: \$3,000,000.00 Deadline - No Desc - 12/31/2026 (pending) DWP: \$500,000.00 LT: \$500,000.00 Deadline - No Desc - 12/31/2017 (Met) MMLRF: \$1,500,000.00 Deadline - No Desc - 6/30/2021 (Met) MTA: \$15,000,000.00 Deadline - Funds for Construction Only - 12/31/2026 (pending) Oth: \$5,290,000.00 Deadline - No Desc - 6/30/2026 (pending) RPF: \$1,000,000.00 Deadline - No Desc - 6/30/2020 (Met) SPA: \$300,000.00 Deadline - No Desc - 4/25/2019 (Met) Total funding: \$46,183,000.00	Aug/23 The MOU between the City and Metro was adopted by Council on Aug 2. Project has received majority of permits, and is awaiting issuance of LA County Permits.	23% Bid & Award (Active)	3, 4, 6	Contractor (Regular Award)	Marcelino Ascensio		LADOT, SAN, BSL, BSS, DWP, RAP, Metro
Total			\$ 60,000,000								

Fund Source	Total Amount	Deadlines	Deadlines Met	Deadlines Overdue
ATP - Active Transportation Program	\$ 18,593,000	1	0	1
C I - Chyade Infrastructure 100/94/00/077	\$ 500,000	1	1	0
CO - County	\$ 3,000,000	1	0	0
DWP - Department of Water and Power	\$ 500,000	0	0	0
LT - Local Transportation Fund	\$ 500,000	1	1	0
MMLRF - Measure M Local Return Fund	\$ 1,500,000	1	1	0
MTA - Metropolitan Transportation Authority	\$ 15,000,000	1	0	0
Oth - Other	\$ 5,290,000	1	0	0
RPF - Recreation and Parks Fund 302	\$ 1,000,000	1	1	0
SPA - Stormwater Pollution Abatement Fund	\$ 300,000	1	1	0
Total	\$ 46,183,000	9	5	1

Bureau of Engineering - Non-Grant Project - LA River Projects

Project Title	Dept Proj. ID	Scope (Summary)	Estimated Const Cost	Funding	Project Status	Current Status	CD(s)	Construction Method	Project Manager	Federal Aid ID	Supporting Departments
1 Los Angeles Riverfront Park - Phase III (Orange Line to Balboa)	K291	The project is a Proposition K funded project. The scope of work as described in the Proposition K Bond measure states "Greening along area of Encino, Sherman Oaks, Studio City." The detailed scope of work is being developed with input from the Department of Recreation and Parks staff and the Local Volunteer Neighborhood Oversight Committee (LVNOC).	\$ 6,500,000	ATP: \$1,880,000.00 Deadline - Construction Only - 6/30/2025 (pending) CO: \$228,000.00 Deadline - No Desc - 6/30/2026 (pending) Prop K: \$800,000.00 Deadline - No Desc - 6/30/2028 (pending) Total funding: \$2,908,000.00	Aug/23 - Project is in the 98% Construction Document Stage. Project has received majority of permits, and is awaiting issuance of LA County Permits. IT is anticipated this project will be at the December 2023 CTC. This project is part of the LA River Way, San Fernando Valley Completion Project (Vanalden to Balboa) (EBIKE 2)	22% Bid & Award (Active)	6	Contractor (Regular Award)	Marcelino Ascensio		LADOT, SAN, BSL, BSS, DWP, RAP, Metro
Total			\$ 6,500,000								

Fund Source	Total Amount	Deadlines	Deadlines Met	Deadlines Overdue
ATP - Active Transportation Program	\$ 1,880,000	1	0	0
CO - County	\$ 228,000	1	0	0
Prop K - Proposition K	\$ 800,000	1	0	0
Total	\$ 2,908,000	3	0	0

Bureau of Engineering - Non-Grant Project - Municipal Facilities Architect

Project Title	Dept Proj. ID	Scope (Summary)	Estimated Const Cost	Funding	Project Status	Current Status	CD(s)	Construction Method	Project Manager	Federal Aid ID	Supporting Departments
1 Crenshaw Blvd Prop 1C Grant	G1066	The scope of work includes improvement of infrastructure on Crenshaw Blvd, consist of curb ramps, sidewalks, curbs, gutters, pedestrian crossings, street trees, landscaping, cultural art work, planters, and pruning trees and roots by GSD, street median work by BSS, and transit shelter removal and installation by OFJCD. Design process is included in the construction phase. The work within CD 8 only includes the installation of bus shelters by BSS.	\$ 7,279,568	CRA: \$7,279,568.00 Deadline - Prop 1C Grant Deadline extended. All invoices must be submitted by 5/30/22 - 6/30/2022 (overdue) Total funding: \$7,279,568.00	Aug/23 Holding a meeting to determine final take-off so the construction of the redesigned ramps can be started.	86% Construction (Active)	8, 10	General Services Vendor(s)	Katrina Forbes		Metro, LADOT, BSS
2 Destination Crenshaw	G1133	Destination Crenshaw project is a 1.3-mile long outdoor art and culture experience celebrating Black Los Angeles. BOE's involvement is to act as the Grant Administrator for the Destination Crenshaw project, and the procurement of design consultant services.	\$ 22,323,000	GF: \$1,500,000.00 Oth: \$14,500,000.00 PVT: \$20,500,000.00 ST: \$10,000,000.00 Total funding: \$46,500,000.00	Aug/23 Construction is anticipated to be completed Feb 2024. Contractual Amendments No. 4, Contract Restatement, and administrative grant items related to construction scope are in progress	60% Construction (Active)	8	Other (Explain in Project Description)	Joanne Zhang		Metro, LADOT, BSS
3 Evergreen Park Street Enhancement Project (LAN)	G1076	Project consist of installation of new continental crosswalks at 17 intersections (46 legs total), sixty-eight (88) new street trees, Bus Stop Security Lighting of 3 per bus stop (19 total), Bus Shelters (3 total), Bus Benches (4 total) and Curb Ramps (6 total).	\$ 755,000	TGF: \$748,716.00 Total funding: \$748,716.00	Aug/23 The tree maintenance in progress will be completed on Oct. 2023. Finalizing all CO's.	14% Post-Construction (Active)	14	Contractor (Regular Award)	Guillermo Barragan		BSS, RAP
4 Taylor Yard Bikeway/Pedestrian Bridge over LA River	X166	The scope of work consists of the design and construction of a new landmarkic pedestrian bridge with a bikeway connecting the existing bikeway along the west bank of the LA River to an existing road on the east side of the LA River. It will be approximately 400 ft. long with a 17 ft bikeway. The new bridge design will focus on visual aesthetics. Also, the project will include an on-grade railroad crossing. The overall intent of building this new bridge is to eventually connect the bike path at San Fernando Road to the LA River bikeway.	\$ 21,497,913	MTA: \$21,700,000.00 Deadline - No Desc - 12/31/2022 (overdue) Total funding: \$21,700,000.00	Aug/23 Bridge is completed. Contractor is working on the river restoration closeout work during the Summer of 2023. Additionally, closeout documentation may extend to the end of 2023 due to retention release and close out documentation requirements from Metro.	77% Post-Construction (Active)	1, 13	Contractor (Regular Award)	Nur Malhis		N/A
5 Westlake MacArthur Park Pedestrian Improvements	G1060	Design and construction of 2.5 miles of pedestrian enhancements including 33 new pedestrian security lights, 22 bus benches, 22 trash receptacles, 85 street trees, continental crosswalks (10 locations), curb ramps (4 locations), landscape medians, irrigation and one year maintenance period.	\$ 1,154,333	OMAO: \$1,339,366.00 PropC: \$334,847.00 Deadline - No Desc - 3/10/2020 (Met) Total funding: \$1,674,233.00	Aug/23 GC security light sub-contractor is on hold. The light poles will arrive in Sept. 2023.	97% Construction (Active)	1	Contractor (Regular Award)	Guillermo Barragan		LADOT, BSS
Total			\$ 53,009,814								

ITEM NO. 2-A-III BOE Municipal Facilities Architect Recreation and Park

Attachment B2

Fund Source	Total Amount	Deadlines	Deadlines Met	Deadlines Overdue
CMAQ - Congestion Mitigation and Air Quality	\$ 1,339,386	0	0	0
CRA - Community Redevelopment Agency	\$ 7,279,568	1	0	1
GF - General Fund	\$ 1,500,000	0	0	0
MTA - Metropolitan Transportation Authority	\$ 21,700,000	1	0	1
Oth - Other	\$ 14,500,000	0	0	0
PropC - Proposition C	\$ 334,847	1	1	0
PVT - Private or other agency	\$ 20,500,000	0	0	0
ST - State Fund	\$ 10,000,000	0	0	0
TGF - Transportation Grant Fund	\$ 748,716	0	0	0
Total	\$ 77,992,517	3	1	2

Bureau of Engineering - Non-Grant Project - Municipal Facilities R and P

Project Title	Dept Proj. ID	Scope (Summary)	Estimated Const Cost	Funding	Project Status	Current Status	CD(s)	Construction Method	Project Manager	Federal Aid ID	Supporting Departments
1 Mid Valley IGMPK Park Public Works Improvements	K335	to improve 200 feet of side walk, curb, gutter and street	\$ 367,313	C I: \$101,161.00 Deadline - No Desc - 4/5/2021 (Met) CDBG: \$375,000.00 Deadline - No Desc - 7/7/2017 (Met) Total funding: \$476,161.00	Aug/23 PW Board Report being Process.	83% Post-Construction (Active)	6	Contractor (Regular Award)	Raymundo Araujo		LADOT
2 Sheldon Arleta Park - Arleta Ave. Street Improvement	K361	The scope of work is to construct acceleration and deceleration lanes, left turn lane, traffic signal, pedestrian crossing signal, sidewalk, curb, gutter, street trees, street lights, relocate fire hydrants, relocate utility poles, construct fence, ADA ramps at street corners, irrigation, landscaping, and street signage.	\$ 2,409,108	ST: \$3,075,000.00 Total funding: \$3,075,000.00	Aug/23 LACFCD permit is pending approval from the District's maintenance team. Caltrans Encroachment permit is anticipated to be issued soon. CD 6 reached out to another community group to provide pro bono for tree maintenance services for 9 months.	69% Construction (Active)	6	Contractor (Regular Award)	Gunwoo Choi		LADOT
3 Sheldon Arleta Park - Sharp Ave	K364	The scope of work is to construct traffic lanes, traffic signal, pedestrian crossing signal, sidewalk, curb, gutter, street trees, street lights, relocate fire hydrants, relocate utility poles, construct fence, ADA ramps at street corners, irrigation, landscaping, and street signage.	\$ 1,123,738	Oth: \$289,982.00 ST: \$2,843,734.00 Total funding: \$3,133,716.00	Aug/23 LACFCD permit is pending approval from the District's maintenance team. Caltrans Encroachment permit is anticipated to be issued soon. CD 6 reached out to another group for tree maintenance. Fencing panel fabrication is on hold per CD6's request.	69% Construction (Active)	6	Contractor (Regular Award)	Gunwoo Choi		LADOT
4 Sheldon Arleta Park - Sheldon Street	K363	The scope of work is to construct acceleration and deceleration lanes, left turn lane, traffic signal, pedestrian crossing signal, sidewalk, curb, gutter, street trees, street lights, relocate fire hydrants, relocate utility poles, construct fence, ADA ramps at street corners, irrigation, landscaping, and street signage.	\$ 2,700,000	Oth: \$1,974,614.00 ST: \$683,385.00 Total funding: \$2,657,999.00	Aug/23 The submittals are returned to the consultant with comments. The consultant to address the comments by 8/31/23.	69% Design (Active)	6	Contractor (Regular Award)	Gunwoo Choi		NA
5 Sheldon Arleta Park - Wicks Street	K362	The scope of work is to construct traffic lanes, traffic signal, pedestrian crossing signal, sidewalk, curb, gutter, street trees, street lights, relocate fire hydrants, relocate utility poles, construct fence, ADA ramps at street corners, irrigation, landscaping, and street signage.	\$ 1,739,954	MMLRF: \$1,420,270.00 ST: \$1,120,730.00 Total funding: \$2,541,000.00	Aug/23 LACFCD permit is pending approval from the District's maintenance team. Caltrans Encroachment permit is anticipated to be issued soon. CD 6 reached out to another group for tree maintenance. Fencing panel fabrication is on hold per CD6's request.	69% Construction (Active)	6	Contractor (Regular Award)	Gunwoo Choi		LADOT
Total			\$ 8,340,113								

Fund Source	Total Amount	Deadlines	Deadlines Met	Deadlines Overdue
C I - Citywide Infrastructure 100/54/00J077	\$ 101,161	1	1	0
CDBG - Community Development Block Grant	\$ 375,000	1	1	0
MMLRF - Measure M Local Return Fund	\$ 1,420,270	0	0	0
Oth - Other	\$ 2,264,596	0	0	0
ST - State Fund	\$ 7,722,849	0	0	0
Total	\$ 11,883,876	2	2	0

Fund Source	Total Amount	Deadlines	Deadlines Met	Deadlines Overdue
ATP - Active Transportation Program	\$ 20,473,000	2	0	2
C I - Citywide Infrastructure 100/54/00J077	\$ 801,161	2	0	2
CDBG - Community Development Block Grant	\$ 375,000	1	1	0
CMAQ - Congestion Mitigation and Air Quality	\$ 1,339,386	0	0	0
CO - County	\$ 3,228,000	2	0	2
CRA - Community Redevelopment Agency	\$ 7,279,568	1	0	1
DWP - Department of Water and Power	\$ 500,000	0	0	0
GF - General Fund	\$ 1,500,000	0	0	0
LT - Local Transportation Fund	\$ 500,000	1	1	0
MMLRF - Measure M Local Return Fund	\$ 2,920,270	1	1	0
MTA - Metropolitan Transportation Authority	\$ 36,700,000	2	0	2
Oth - Other	\$ 22,054,596	1	0	1
Prop K - Proposition K	\$ 800,000	1	0	1
PropC - Proposition C	\$ 334,847	1	1	0
PVT - Private or other agency	\$ 20,500,000	0	0	0
RPF - Recreation and Parks Fund 302	\$ 1,000,000	1	1	0
SPA - Stormwater Pollution Abatement Fund	\$ 300,000	1	1	0
ST - State Fund	\$ 17,722,849	0	0	0
TGF - Transportation Grant Fund	\$ 748,716	0	0	0
Total	\$ 138,877,393	17	8	3

#	CD	CIP #s	Project Title	PM	Construction Vehicle	2023											
						A	S	O	N	D	J	F	M	A	M	J	J
1	13	G1011	Hollywood Sanitation Yard	Del Poso	Contractor (Regu	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
2	14	G1024	LAPD CATS Storage Building	Choi	Other (Explain in	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
3	13	G1034	Barnsdall Park - Residence A	Yee	General Services	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
4	15	G1035	Warner Grand Theatre	Yee	Contractor (Regu	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
5	12	G1046	Library Turf Reduction Program - Mid Valley Branch	Barragan	General Services	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
6	4	G1048	Library Turf Reduction Program - Los Feliz Branch	Barragan	General Services	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
7	13	G1054	Barnsdall Park Residence A - Phase II	Yee	General Services	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
8	14	G1087	LAPD MTD Solar Array Project	Onate	Design-Build	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
9	3	G1106	Madrid Theatre Renovations	Lam	Contractor (Regu	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
10	14	G1110	Pershing Square Implementation - Phase 1	Wang	Contractor (Regu	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
11	15	G1116	San Pedro City Hall Little Italy Plaza	Wang	General Services	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
12	11	G1122	Library Turf Reduction Program - West LA Library Branch	Barragan	General Services	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
13	3	G1132	Canoga Park Stage Arts Lab (CPSAL)	Yee	General Services	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
14	3	G1144	Library Turf Reduction Program - Canoga Park Branch	Barragan	General Services	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
15	12	G1145	Library Turf Reduction Program - Granada Hills Branch	Barragan	General Services	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
16	15	G1146	Library Turf Reduction Program - Harbor Gateway Branch	Barragan	General Services	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
17	5	G1147	Library Turf Reduction Program - Robertson Branch	Barragan	General Services	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
18	14	G1162	Asphalt Plant No. 1 - Phase 2	Zhang	Contractor (Regu	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
19	13	G1163	Las Palmas Senior Citizen Center - Renovation	Lim	Contractor (Regu	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
20	9	G1167	Slauson Connect	Abdallah	Contractor (Regu	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
21	4	G1179	Hollywood Historic Stairs	Del Poso	General Services	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
22	6	G1186	Ruth Bader Ginsburg Monument Installation	Li	General Services	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
23	14	G1194	Benjamin Franklin Library Renovations	Yeghiyan	General Services	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
24	1	G1196	NCAS Kennel Rehabilitation	Ho	Contractor (Regu	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
25	11	G1197	Barrington Recreation Center	Zhang	General Services	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
26	6	G1198	Van Nuys Civic Center Revitalization Master Plan	Li	General Services	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
27	9	G1200	CD9 LAPD Excess Parking Project	Ho	General Services	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
28	4, 6	G1201	Sepulveda Basin Vision Plan	Zhang	Not Specified	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
29	11	G1206	West LA Civic Center	Chow	Design-Build	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
30	4	G1211	LA River Way-San Fernando Valley Completion Project (Whit	Ascensio	Contractor (Regu	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
31	14	G1213	Central Library Renovation - Fourth Floor	Ngo	General Services	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
32	4	G1214	Griffith Park Pool	Ngo	Contractor (Regu	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
33	14	G999	Asphalt Plant No. 1 Replacement & Modernization	Zhang	Design-Build	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
34	9	H39	Home Key-VOA LA- Long Beach	Mar	Other (Explain in	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
35	6	H49	CD6 Tiny Home Village: Branford/San Fernando	Lin	Design-Build	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
36	14	H53	LASAN: CD14 Mission and Jesse Paving	Ho	General Services	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
37	11	H57	11801 W. Olympic Blvd	Bigler	Design-Build	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
38	14	HFD01	Emergency Operations Center and Fire Station #4 Tile Repair	Hwang	General Services	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
39	14	K102	Engine Company 23 Arts Center Phase I	Campbell	General Services	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
40	11	K138	Oakwood Jr. Arts Ctr. - Convert Library	Campbell	Contractor (Regu	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
41	12	K222	Chatsworth Park North - Outdoor Field Improvements	Campbell	RAP On-Call	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
42	6	K235	Balboa Sports Complex - New Aquatic Facility	Chow	Contractor (Regu	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
43	7	K239	Sepulveda Recreation Center - Improvements	Araujo	RAP On-Call	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
44	10	K243	Ardmore/Seoul Int'l Phase III - Gym Expansion	Forbes	Contractor (Regu	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
45	4	K260	Studio City Recreation Center - Gymnasium	Zhang	Contractor (Regu	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
46	15	K271	Angel's Gate Park - Master Plan Implementation	Bigler	RAP On-Call	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
47	7	K273	Hansen Dam Baseball Fields - Refurb & New Rstrms	Araujo	RAP On-Call	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
48	2	K302	Whitsett Park - Synthetic Soccer Field	Araujo	Contractor (Regu	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
49	5	K346	Cheviot Hills Recreation Center - Lighting	Choi	RAP On-Call	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
50	15	K360	Drum Barracks Parking Lot Development	Araujo	RAP On-Call	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
51	1	K368	Alpine Recreation Center Extension Linkage	Wang	Contractor (Regu	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
52	8	K371	Manchester Junior Arts Center	Yun	Contractor (Regu	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
53	13	LAR03	Elysian Valley Shared Path Improvement	Truong	Contractor (Regu	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											
54	13	LAR05	North Atwater East Bank Riverway	Truong	Contractor (Regu	[Gantt bar: PreDesign, Design, Cons, PostCons, RightOfWay, Inactive Task]											

Project: Master Schedule (UPRS)
Date: Mon 8/28/23

Task	PreDesign	Cons	External Milestone	Inactive Milestone	Manual Task	Manual Summary	External Tasks	External Milestone
Split	Design	PostCons	Deadline	Inactive Milestone	Duration-only	Start-only	External Milestone	External Milestone
Milestone	BidAward	RightOfWay	Inactive Task	Inactive Summary	Manual Summary Rollup	Finish-only	Progress	External Milestone