


**CITY OF LOS ANGELES**  
INTER-DEPARTMENTAL CORRESPONDENCE

**DATE:** May 23, 2023

**TO:** Street and Transportation Projects Oversight Committee

**FROM:** Shirley Lau, Assistant Director  
Bureau of Street Services 

**SUBJECT: UPDATES TO THE BUREAU OF STREET SERVICES SUMMARY  
OF STREET AND TRANSPORTATION PROJECTS**

**RECOMMENDATION**

Receive and file the updated Bureau of Street Services Projects List and Gantt Chart.

If you have any further questions or require additional information, please contact Shirley Lau at [shirley.lau@lacity.org](mailto:shirley.lau@lacity.org) or at (213)847-3333.

SL:sl

cc: David Hirano- CAO, Salyna Cun- CAO, Daisy Bonilla- CAO, Maria Souza-Rountree- CLA

**Bureau of Street Services  
STPOC - Project Status Report**

As Of 5/23/2023

Summary			
Current Status		Construction Vehicle	
1 - PreDesign	8	Contractor (Regular Award)	4
2 - Design - Active	23	Other	4
3 - Caltrans Approvals - Active	0	Street Services Forces	42
4 - Bid & Award	0		
5 - Construction - Active	18		
6 - Post-Construction	1		
Total		Total	
50		50	

Project Title	Dept	Scope (Summary)	Total Project	Funding	Funding Gap	Authorization	Project Status	Current Status	CD(s)	Construction	Project	Federal Aid ID	Supporting Departments
1 2028 Olympic Legacy Street Improvement Plan	TBD	Infrastructure needs assessment in the vicinity of 2028 Olympic venues.	\$ 609,000	SB1: \$497,250 PropC: \$111,750 Total funding: \$609,000		2020-21 Sustainable Transportation Planning Grant	Consultant team has completed all deliverables and final invoice for reimbursement is pending from Caltrans.	100% PreDesign (Complete)	CW	Other	Shirley Lau		
2 Beverly Bl, Vermont Ave to Commonwealth Ave Pedestrian Improvements**	BSS096	Pedestrian improvements and streetscape enhancements to provide linkages to major transit along Beverly Bl, Temple St, Virgil Ave and Silverlake Bl.	\$ 3,465,229	Metro LTF: \$2,772,254 PropC: \$692,975 Total funding: \$3,465,229		2015 Call for Projects	Design is complete. Ready for construction.	100% Design (Active)	13	Street Services Forces	Shirley Lau		
3 Broadway/Manchester Beautiful Vision Plan	BSS303	Vision planning for existing median islands along Broadway.	\$ 200,000	CRA/LA: \$120,000 Total funding: \$120,000		CRA/LA Excess Bond Proceeds	Development of the vision plan is complete.	100% PreDesign (Active)	8	Other	Shirley Lau		
4 Broadway-Manchester Active Transportation Equity Project	BSS297	Pedestrian and bicycle improvements to provide safer and equitable active transportation including new cycle track, median modifications, sidewalk, curb ramps, and other safety amenities.	\$ 46,600,000	ATP: \$24,821,000 INFRA: \$18,000,000 Total funding: \$42,821,000	\$ 3,779,000	ATP Cycle 4	Design is ongoing.	65% Design (Active)	8	Street Services Forces	Shirley Lau	ATPL-5006(895)	BSL, DOT, DWP
5 Broadway-Manchester Active Transportation Equity Project (CNRA)	TBD	The Broadway-Manchester Active Transportation Equity Project Urban Greening proposal will supplement hardscape improvements that are funded through the Active Transportation Program (ATP) by providing much-needed shade trees on a 2.8-mile corridor of underutilized medians.	\$ 43,477,000	California Natural Resources Agency : \$713,804 ATP/W Programs: \$42,763,196 Total funding: \$713,804		CNRA Urban Greening	Design started and is ongoing.	65% Design (Active)	8	Street Services Forces	Shirley Lau		
6 Broadway-Manchester Multi-Modal Green Streets Project (Measure W)	TBD	The project captures the 85th percentile storm runoff in public right-of-way storage distributed over 2.8 miles and uses the water for landscape irrigation; Primary Objectives: Meet water quality limits and utilize captured stormwater for onsite irrigation to maximize community benefits Secondary Objectives: Integrate stormwater management into active transportation opportunities	\$ 15,646,000	Measure W: \$11,719,000 ATP: \$3,927,000 Total funding: \$15,646,000		Safe Clean Water Program Round 2	PreDesign started and is ongoing.	25% PreDesign (Active)	8	Street Services Forces	Shirley Lau		LASAN
7 Building A Climate-Resilient Active Transportation Network in Vulnerable Communities Project	TBD	Planning Grant that consists of: a ONE INFRASTRUCTURE PLAN that identifies high priority projects which integrate active transportation and climate resiliency in L.A.'s most vulnerable communities. The Plan will be informed by a RESILIENT STREETS PLANNING ASSESSMENT (RSPA) which takes the following into consideration: multi-mobility, water quality compliance, and greening. This effort will culminate in grant-ready and competitive projects with flexibility to curate projects to better suit the priorities of its grant sources, thereby resulting in a true One Infrastructure multi-benefit street transformation. A chosen MODEL CORRIDOR will exhibit multi-benefit features that can be emulated throughout the City. Working with community and technical stakeholders, the proposal will integrate multiple agencies' plans and data to inform its RSPA criteria to identify its most urgent projects.	\$ 466,500	Caltrans Sustainable Communities Program: \$412,992 City Funds: \$53,508 Total funding: \$466,500		Caltrans Sustainable Communities	Finalizing contract with the chosen consultant.	5% PreDesign (Active)	CW	Other	Shirley Lau		LASAN, DOT, DCP
8 Carl St. Gap Project	TBD	Construct ADA compliant sidewalk, access ramps, driveways, and curb & gutter along the project limits. Also, the project will relocate conflicting utilities as necessary and reconstruct portions of the asphalt concrete street as necessary.	\$ 785,225	CDBG: \$785,225 Total funding: \$785,225		CDBG	Project Eligibility Proposal has been submitted.	0% Design (Active)	7	Street Services Forces	Shirley Lau		
9 Chandler Bikeway Development	BSS121	New plazas, landscaping, and access improvements to the Chandler Bikeway	\$ 1,200,000	CRA/LA: \$1,200,000 Total funding: \$1,200,000		CRA/LA Excess Bond Proceeds	Bid to GSD Contractor.	20% Construction (Active)	2	Contractor (Regular Award)	Shirley Lau		
10 Clean CA - Creating Urban Habitat & Biodiversity through Median Greening	TBD	Improvement of existing medians located in six of the City of Los Angeles's historically underserved communities—Chinatown/Downtown LA, Van Nuys, Vermont Vista, Historic South Central, Leimert Park, and Wilmington, enhancing the City's medians by replacing water consuming turf, inefficient irrigation systems, and litter strewn areas with native and/or drought tolerant planting and water-efficient irrigation	\$ 4,978,000	CCLGP: \$4,978,000		Clean California Local Grant Program	Finalized Restricted Grant Agreement with Caltrans. Anticipated design to begin spring 2023.	30% Design	1, 6, 8, 9, 10, 15	Street Services Forces	Shirley Lau	CCL-5006(934)	
11 Clean CA - Hollenbeck Park Adjacent and Interstate 5 Freeway Adjacent Beautification	TBD	Project improvements include installing new sidewalks, planting over 200 trees, and adding new street and pedestrian lights, new fencing, and a new park entryway for safer access to Hollenbeck Park and its immediate vicinity.	\$ 4,993,180	CCLGP: \$4,993,180		Clean California Local Grant Program	Finalized Restricted Grant Agreement with Caltrans. Anticipated design to begin spring 2023.	30% Design	14	Street Services Forces	Shirley Lau	CCL-5006(935)	BSL, RAP
12 Clean CA - Martin Luther King Jr. Boulevard Equity & Connectivity through Greening	TBD	Conversion of seven locations along the corridor from paved median to raised landscaped medians with native and/or drought tolerant landscape and tree planting, rehabilitating two existing pedestrian refuge triangles into accessible green spaces with water efficient irrigation, and improving sidewalk and bus stop conditions along the corridor in Historic South Central.	\$ 5,000,000	CCLGP: \$5,000,000		Clean California Local Grant Program	Finalized Restricted Grant Agreement with Caltrans. Anticipated design to begin spring 2023.	30% Design	9	Street Services Forces	Shirley Lau	CCL-5006(936)	
13 Colorado Bl Pedestrian and Bicycle Active Transportation Improvements**	BSS100	Improved conditions for those who walk or bicycle in the Eagle Rock neighborhood of the City of Los Angeles including curb extensions, refuge median islands, sidewalk improvements, street furniture, pedestrian lighting, and bicycle lane improvements.	\$ 9,843,000	ATP: \$9,743,000 Prop C: \$100,000 Total funding: \$9,843,000		Active Transportation Program Cycle 2	Construction is ongoing.	85% Construction (Active)	14	Street Services Forces	Shirley Lau	ATPL-5006(849)	BSL, DOT
14 Complete Streets Project for Colorado Bl in Eagle Rock**	BSS099	Implement "Complete Streets" elements on Colorado Boulevard by installing new signals (two non consecutive intersections), turn lanes, median islands, bump-outs, and pedestrian lighting.	\$ 2,193,000	Metro Prop C: \$1,754,000 PropC: \$439,000 Total funding: \$2,193,000		2015 Call for Projects	Construction is ongoing.	50% Construction (Active)	14	Street Services Forces	Shirley Lau		BSL, DOT
15 Connecting Canoga Park through Safety and Urban Cooling	BSS308	Project scope includes transformation of 7 miles of streets in the heart of the Canoga Park community adjacent to the Orange (G) Line Rapid Bus Corridor and Orange Line Pedestrian and Bike Trail in the west San Fernando Valley. Class IV Cycletrack on Sherman Way and on Owensmouth Avenue, speed humps, mini roundabouts, upgraded and new sidewalks on Valerio St and Variel Ave; and urban cooling features will be added to the Orange Line Trail to address impacts from extreme heat days; address gaps in connectivity between the Orange Line trail and the LA River Greenway	\$ 38,655,000	ATP: \$30,731,000 TGF: \$7,924,000 Total funding: \$38,655,000		Active Transportation Program Cycle 5	Procured a consultant and is ready for design.	0% Design (Active)	3	Street Services Forces	Shirley Lau	ATPL-5006(918)	BSL, DOT, DWP
16 Cycle 10 Highway Safety Improvement Program - Guardrail Upgrades	TBD	Upgrade existing obsolete guardrails to modern metal beam guardrails in various locations throughout the City.	\$ 1,000,000	HSIP: \$1,000,000 Total funding: \$1,000,000		HSIP Cycle 10	Design has started and is ongoing.	5% Design (Active)	CW	Street Services Forces	Shirley Lau	HSIPSL-5006(926)	
17 Cycle 9 Highway Safety Improvement Program - Guardrail Upgrades	BSS081	Upgrade existing obsolete guardrails to modern metal beam guardrails in various locations throughout the City.	\$ 1,000,000	HSIP: \$1,000,000 Total funding: \$1,000,000		HSIP Cycle 9	Construction is on-going.	15% Construction (Active)	CW	Street Services Forces	Shirley Lau	HSIPL-5006(889)	
18 Eagle Rock Bl Multi-Modal Transportation Improvements	TBD	Various pedestrian and bicycle safety and mobility improvements on Eagle Rock Bl between Colorado Bl and York Bl, also on Fair Park Ave between Eagle Rock Bl and Maywood Ave	\$ 16,362,000	710 MIP: \$16,362,000		SR 710 MIP	PreDesign is ongoing.	30% PreDesign (Active)	14	Street Services Forces	Shirley Lau	STPL-5006(907)	BSL, DOT, DWP
19 El Sereno Active Transportation & Transit Connectivity Enhancements	TBD	Various active transportation and transit improvements in the El Sereno community with a focus on Alhambra Ave, Marianna Ave, Huntington Dr, and Beatie Pl.	\$ 6,000,000	710 MIP: \$6,000,000		SR 710 MIP	PreDesign is ongoing.	20% PreDesign (Active)	14	Street Services Forces	Shirley Lau	STPL-5006(911)	BSL, DOT, DWP
20 Elmer Ave Pedestrian Improvements	BSS301	Driveway, curb, and sidewalk improvements	\$ 120,000	CRA/LA: \$120,000 Total funding: \$120,000		CRA/LA Excess Bond Proceeds	Design is suspended due to construction of adjacent Homes for Families housing project.	0% Design (Active)	2	Street Services Forces	Shirley Lau		

21	Hollywood Pedestrian Transit Crossroads Project**	BSS086	Streetscape improvements on Hollywood Bl with street trees, transit amenities and decorative ped lights.	\$ 1,602,000	STPL: \$1,032,000 Prop C: \$570,000 Total funding: \$1,602,000	1999 Call for Projects/CRA	Construction is nearly complete. One bus stop facility remaining to be upgraded.	98% Construction (Active)	13	Street Services Forces	Shirley Lau	STPL-5006(787)	
22	Huntington Dr Sidewalk Improvements	BSS102	Sidewalk gap closure, sidewalk repairs, curb ramps, retaining wall and other accessibility improvements along Huntington Dr and adjacent streets	\$ 750,000	CDBG: \$750,000 Total funding: \$750,000	CDBG	Construction is ongoing.	90% Construction (Active)	14	Street Services Forces	Shirley Lau		
23	Imperial Highway Bike Lanes	DOT056	Modification of median island and widening of Imperial Hwy. along 1000 feet just east of Pershing Dr. to accommodate bike lanes.	\$ 2,322,000	CMAQ: \$1,506,000 STPE: \$352,000 PropC: \$464,000 Total funding: \$2,322,000	Metro Call for Projects	E-76 for Construction received and is ready for construction.	100% Design (Active)	11	Street Services Forces	Eddie Giron	RPSTPLE-5006(654)	DOT
24	L.A. River Bike Path - Headwaters Section (Construction funded by ATP)	DOT059	Construct Class 1 bike/pedestrian path (1.25 miles) at LA River Headwaters in West San Fernando Valley from Owensmouth Ave to Mason Ave along south bank of the river. The bike path will include underpasses at Canoga Ave/Metro Orange Line and De Soto bridges. The project will include lighting railing, striping and signage and a connection structure to the Metro Orange Line bike way.	\$ 6,136,000	ATP: \$5,432,000 PropC: \$704,000 Total funding: \$6,136,000	Active Transportation Program Cycle 1	Construction is complete.	Post-Construction	3	Contractor (Regular Award)	Eddie Giron		DOT
25	L.A. River Bike Path - Phase IV Construction	DOT060	Class I bikeway on the south bank of the Los Angeles River Flood Control Channel from Riverside Drive to Forest Lawn Drive On-Off Ramps.	\$ 2,284,000	PropC: \$457,000 CMAQ: \$1,827,000 Total funding: \$2,284,000	Metro Call for Projects	Design is ongoing.	35% Design (Active)	4	Contractor (Regular Award)	Eddie Giron		DOT
26	LANI Santa Monica	BSS311	Multi-modal streetscape improvements along Santa Monica Bl between 101 Fwy and Hoover St.	\$ 1,433,575	Metro PC25: \$1,146,860 PropC: \$286,715 Total funding: \$1,433,575	2015 Call for Projects	Construction is ongoing.	80% Construction (Active)	13	Street Services Forces	Shirley Lau		
27	Lankershim Plaza Improvements	BSS122	Various placemaking elements at the Lankershim Bl People St plaza.	\$ 250,000	CRA/LA: \$250,000 Total funding: \$250,000	CRA/LA Excess Bond Proceeds	Design is ongoing.	55% Design (Active)	2	Street Services Forces	Shirley Lau		
28	Magnolia ES SRTS Improvements	BSS112	Design review, curb ramps, curb extensions, continental crosswalks, and sidewalk reconstruction. CF 14-1174-S77.	\$ 233,000	CRA/LA: \$233,000 (BSS only) Total funding: \$233,000	CRA/LA Excess Bond Proceeds	Construction has started and is ongoing.	5% Construction (Active)	1	Street Services Forces	LADOT		DOT
29	Maya Corridor Streetscape	BSS306	The Mayan Corridor project is on 6th St. from Park View St. to Loma Drive, and will highlight and celebrate Mayan culture. The project scope includes tree planting, upgraded curb ramps, wayfinding, and several cultural placemaking elements, such as a Mayan-inspired gateway arch monument, custom crosswalks and scrambles, decorative sidewalk paving, custom bus safety lights, and other street amenities. All furniture will be bolted to the ground with anti-vandal hardware.	\$ 4,283,701	CDBG/PY47: \$2,496,157 MacArthur Westlake (RAP)-CRA Excess Bond: \$1,787,544 Total funding: \$4,283,701	CRA/LA Excess Bond Proceeds	Construction is ongoing.	10% Construction (Active)	1	Street Services Forces	Shirley Lau		BSL, DWP
30	Melrose Ave - Fairfax Ave to Highland Ave Pedestrian Improvements**	BSS095	First/Last mile connectivity improvements along Melrose Ave.	\$ 3,906,000	Oth: \$2,960,531 PropC: \$945,182 Total funding: \$3,905,713	2015 Call for Projects	Construction is ongoing.	80% Construction (Active)	5	Street Services Forces	Shirley Lau		
31	Mission Mile: Sepulveda Visioning for a Safe and Active Community	TBD	Project scope includes lane reconfiguration, Class I Bike Paths and walking paths in underutilized medians along most of Sepulveda, Class IV Cycle Track on Sepulveda north of Brand Blvd., bus bulb outs, mid-block crossings with pedestrian hybrid beacons, upgraded and new curb ramps, upgraded and new sidewalks, flexible delineators, high visibility crosswalks, tree planting, pedestrian-level lighting, signal modifications, new traffic signal, and slip lane closure.	\$ 49,900,000	ATP: \$39,670,000 TGF: \$10,230,000 Total funding: \$49,900,000	Active Transportation Program Cycle 5	In the process of procuring a consultant.	0% Design (Active)	7	Street Services Forces	Shirley Lau	ATPL-5006(920)	DOT, BSL, DWP
32	Martin Luther King (MLK) Bl Streetscape	BSS305	The project is on MLK between the I-110 Fwy. and Central. CD9 requested MLK to be improved in order to connect this segment of MLK to the west side of the I-110 Fwy. where most future improvements are planned centered around Expo Park. Project elements include tree planting, pedestrian lighting, sidewalk/curb ramp repair, new medians, and possible placemaking elements.	\$ 6,550,000	Meas M (FY19/20): \$750,000 CTIEP GF (FY21/22): \$2,000,000 CTIEP SB1 (FY22/23): \$3,800,000 Total funding: \$6,550,000	CTIEP	Design is ongoing.	40% Design (Active)	9	Street Services Forces	Shirley Lau		
33	Normandie Beautiful Streetscape	BSS302	Various streetscape and safety improvements	\$ 1,050,000	CRA/LA: \$1,050,000 Total funding: \$1,050,000	CRA/LA Excess Bond Proceeds	Design is ongoing.	20% Design (Active)	8	Street Services Forces	Shirley Lau		DOT
34	Northeast LA Active Transportation & Transit Connectivity Enhancements	TBD	Various active transportation and transit improvements in Northeast LA community with a focus on Marengo St. N. Figueroa St, York Bl, Yosemite Dr, and Arroyo Seco bike path connections.	\$ 5,000,000	710 MIP: \$5,000,000	SR 710 MIP	PreDesign is ongoing.	20% PreDesign (Active)	14	Street Services Forces	Shirley Lau	STPL-5006(906)	DOT, BSL, DWP
35	Orange Line Extension-Sherman Wy Station Ped. Impr**	BSS089	Pedestrian and bicycle improvements to enhance connections to the new Orange Line station on Canoga Ave and Sherman Way.	\$ 1,441,000	ATP: \$1,153,000 Prop C: \$288,000 Total funding: \$1,441,000	2011 Call for Projects/CRA/ATP Cycle 2	Construction is ongoing.	90% Construction (Active)	3	Street Services Forces	Shirley Lau	ATPL-5006(850)	
36	Parthenia St and Sepulveda Bl Streetscape Improvements	BSS124	Various streetscape and safety improvements	\$ 2,000,000	CRA/LA: \$2,000,000 Total funding: \$2,000,000	CRA/LA Excess Bond Proceeds	Construction is on-going.	20% Construction (Active)	6	Street Services Forces	Shirley Lau		
37	Ricardo Lizarraga Elem. School**	BSS083	Pedestrian improvements around the Ricardo Lizarraga Elementary School.	\$ 910,000	SafeRT: \$910,000 Total funding: \$910,000	SRTS Cycle 2/CRA	Design is complete. E-76 for Construction approved with anticipated construction start date of summer 2023.	100% Design (Active)	9	Street Services Forces	Shirley Lau	SRTSL-5006(681)	
38	San Fernando Rd Bikepath Phase IIIA Construction	DOT084	The proposed bike path will have a minimum width of 12 feet, including an 8 foot travel way (two 4 foot lanes) for two-way bicycle travel and 2 foot wide paved shoulders. This design project is for the third phase of a planned 8.8-mile long bike path which will run parallel to the Santa Clarita Rail Line within the MTA right-of-way from Roxford Street in Sylmar to Cohasset Street at the Burbank City limit. Phase IIIA involves the construction of approximately 1.9 miles of Class I Bikeway (bike path) complete with welded wire-mesh fencing, lighting and landscaping.	\$ 12,714,000	ATP: \$10,597,000 TGF: \$2,117,000 Total funding: \$12,714,000	Active Transportation Program Cycle 1	Construction is ongoing.	90% Construction (Active)	2	Contractor (Regular Award)	LADOT		DOT
39	San Fernando Rd Bikepath Phase IIIB Construction	DOT085	The proposed bike path will have a minimum width of 12 feet, including an 8 foot travel way (two 4 foot lanes) for two-way bicycle travel and 2 footwide paved shoulders. This design project is for the third phase of a planned 8.8-mile long bike path which will run parallel to the Santa Clarita Rail Line within the MTA right-of-way from Roxford Street in Sylmar to Cohasset Street at the Burbank City limit. Phase IIIB involves the construction of approximately 2.24 miles of Class I Bikeway (bike path) complete with welded wire-mesh fencing, lighting and landscaping.	\$ 12,716,000	ATP: 10,598,000 TGF: \$2,118,000 Total funding: \$12,716,000	Active Transportation Program Cycle 1	Construction is ongoing.	90% Construction (Active)	2	Contractor (Regular Award)	LADOT		DOT
40	Sherman Way Improvements at White Oak Ave	BSS118	Median refurbishment and sidewalk improvements	\$ 222,669	CRA/LA: \$222,669 Total funding: \$222,669	CRA/LA Excess Bond Proceeds	Construction is ongoing.	85% Construction (Active)	6	Street Services Forces	Shirley Lau		
41	SRTS Berendo Middle and Leo Politi, Hoover Street, and Magnolia Avenue Elementary Schools Project	TBD	Pedestrian and cyclist improvements including curb extensions, traffic circles, pedestrian spaces, a raised crosswalk, pedestrian-activated flashing beacons, accessible pedestrian signals, ramps, speed humps, and new bicycle facilities.	\$ 11,057,000	ATP: \$9,951,000 TGF: \$1,106,000 Total funding: \$11,057,000	ATP Cycle 5	PreDesign has started and is ongoing.	5% PreDesign (Active)	1	Other	Shirley Lau	ATPL-5006(930)	DOT, BSL, DWP
42	Vermont Ave Bus Stop Improvements - MLK to Wilshire Bl**	BSS098	Bus stop improvements along Vermont Ave.	\$ 684,094	Metro LTF: \$547,275 Prop C: \$136,819 Total funding: \$684,094	2015 Call for Projects	Design is ongoing.	60% Design (Active)	1, 8, 9, 10	Street Services Forces	Shirley Lau		DOT, BSL, DWP
43	Vineland Walkway and Median Improvements	BSS300	Median refurbishment	\$ 975,657	CRA/LA: \$975,657 Total funding: \$975,657	CRA/LA Excess Bond Proceeds	Construction has started and is ongoing.	25% Construction (Active)	2, 4	Street Services Forces	Shirley Lau		
44	Walk Pico! A Catalyst for Community Vitality & Con**	BSS072	Pedestrian/bike-friendly improvements on Pico Bl/Tennessee Ave to strengthen community vitality and connectivity to bus stops and the Expo/Sepulveda & Westwood rail stops.	\$ 2,301,243	CMAQ: \$1,840,994 TGF: \$460,249 Total funding: \$2,301,243	2013 Metro Call for Projects	Construction is ongoing.	25% Construction (Active)	5	Street Services Forces	Shirley Lau	CML-5006(862)	
45	Washington Bl Transit Enhancements Phase 2**	BSS090	Streetscape improvements on Washington Bl between Hooper Ave and Alameda St and on Long Beach St.	\$ 2,294,820	Prop C: \$803,187 CMAQ: \$1,491,633 Total funding: \$2,294,820	2011 Call for Projects/CRA	CRA Project, C.F. 12-0014-S20. Design is on-going.	85% Design (Active)	9, 14	Street Services Forces	Shirley Lau	CML-5006(856)	




















46	Watts Central Ave**	BSS091	Streetscape enhancements on 103rd St from Central Ave to Graham Ave and Central from 103rd St to Imperial Hwy.	\$ 3,639,428	Metro Prop C: \$2,519,428 Prop C: \$800,000 SAFTLU: \$320,000 Total funding: \$3,639,428	SAFETEA-LU/CRA	CRA Project, C.F. 12-0014-S20. Construction is ongoing.	90% Construction (Active)	15	Street Services Forces	Shirley Lau	HPLUL-5006(812)	
47	Western Ave Bus Stop Improvements - 10 Fwy to Wilshire BI**	BSS097	Bus stop improvements along Western Ave.	\$ 684,094	Metro LTF: \$547,275 PropC: \$136,819 Total funding: \$684,094	2015 Call for Projects	Design is ongoing.	90% Design (Active)	10	Street Services Forces	Shirley Lau		
48	Westminster Elementary School - Federal SRTS Cycle**	BSS056	Installation of pedestrian safety improvements in the vicinity of the school.	\$ 622,000	SafeRt: \$622,000 Total funding: \$622,000	SRTS Cycle 2	Design is complete. E-76 for Construction approved with anticipated construction start date of summer 2023.	100% Design (Active)	11	Street Services Forces	Shirley Lau	SRTSL-5006(655)	
49	Wilbur & Portola Elementary Schools - Federal SRTS**	BSS057	Installation of pedestrian safety improvements in the vicinity of the school.	\$ 435,000	SafeRt: \$435,000 Total funding: \$435,000	SRTS Cycle 2	Design is complete. E-76 for Construction approved with anticipated construction start date of summer 2023.	100% Design (Active)	3	Street Services Forces	Shirley Lau	SRTSL-5006(657)	
50	Woodlawn Ave Triangle Median Safety Improvements	BSS123	Safety enhancements to the existing median at Woodlawn Ave Triangle Median	\$ 376,212	TFAR: \$150,000 SB1: \$226,212 Total funding: \$150,000	TFAR	Design is complete. Ready for construction.	100% Design (Active)	9	Street Services Forces	Shirley Lau		
				<b>\$ 340,757,627</b>									<b>\$ 3,779,000</b>

Bureau of Street Services - Gantt Chart (May 2023)

ID	Task Name	Start	Finish	Comments	2022												2023												2024	
					Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
1	<b>2028 Olympic Legacy Street Improvement Plan</b>	Fri 1/14/22	Fri 3/31/23	100% Completed	[Solid teal bar from Jun 2022 to Apr 2023]																									
2	<b>Beverly Bl, Vermont Ave to Commonwealth Ave Pedestrian Improvements</b>	Sat 1/1/22	Wed 7/31/24		[Thin black line from Jun 2022 to Jul 2024]																									
3	Design Phase	Sat 1/1/22	Mon 5/1/23		[Solid teal bar from Jun 2022 to May 2023]																									
4	Construction Phase	Mon 7/3/23	Wed 7/31/24														[Solid teal bar from Jun 2023 to Jul 2024]													
5	<b>Broadway/Manchester Beautiful Vision Plan</b>	Mon 1/3/22	Thu 6/30/22	100% Completed	[Solid teal bar from Jun 2022 to Jun 2022]																									
6	<b>Broadway-Manchester Active Transportation Equity Project</b>	Tue 2/16/21	Wed 11/1/23		[Thin black line from Jun 2022 to Nov 2023]																									
7	Design	Tue 2/16/21	Wed 11/1/23		[Solid teal bar from Jun 2022 to Oct 2023]																									
8	<b>Broadway-Manchester Active Transportation Equity Project (CNRA)</b>	Tue 8/1/23	Fri 12/29/23														[Thin black line from Jul 2023 to Dec 2023]													
9	Construction	Tue 8/1/23	Fri 12/29/23														[Solid teal bar from Jul 2023 to Dec 2023]													
10	<b>Broadway-Manchester Multi-Modal Green Streets Project (Measure W)</b>	Fri 6/3/22	Wed 11/1/23		[Thin black line from Jun 2022 to Nov 2023]																									
11	Design	Fri 6/3/22	Wed 11/1/23		[Solid teal bar from Jun 2022 to Oct 2023]																									
12	<b>Building A Climate-Resilient Active Transportation Network in Vulnerable Communities Project</b>	Wed 3/1/23	Thu 11/30/23														[Thin black line from Mar 2023 to Nov 2023]													
13	Pre-Design	Wed 3/1/23	Thu 11/30/23														[Solid teal bar from Mar 2023 to Nov 2023]													
14	<b>Carl St. Gap Project</b>	Mon 7/3/23	Thu 11/30/23														[Thin black line from Jul 2023 to Nov 2023]													
15	Design	Mon 7/3/23	Thu 11/30/23														[Solid teal bar from Jul 2023 to Nov 2023]													
16	<b>Chandler Bikeway Development</b>	Mon 4/10/23	Fri 3/29/24														[Thin black line from Apr 2023 to Mar 2024]													
17	Construction	Mon 4/10/23	Fri 3/29/24														[Solid teal bar from Apr 2023 to Mar 2024]													
18	<b>Clean CA - Creating Urban Habitat &amp; Biodiversity through Median Greening</b>	Mon 10/3/22	Fri 6/30/23		[Thin black line from Oct 2022 to Jun 2023]																									

Project: STPOC Date: Tue 5/23/23	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			

Bureau of Street Services - Gantt Chart (May 2023)					2022												2023												2024			
ID	Task Name	Start	Finish	Comments	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul		
19	Design	Mon 10/3/22	Fri 6/30/23																													
20	<b>Clean CA - Hollenbeck Park Adjacent and Interstate 5 Freeway Adjacent Beautification</b>	Mon 9/12/22	Fri 6/30/23																													
21	Design	Mon 9/12/22	Fri 6/30/23																													
22	<b>Clean CA - Martin Luther King Jr. Boulevard Equity &amp; Connectivity through Greening</b>	Mon 10/3/22	Fri 6/30/23																													
23	Design	Mon 10/3/22	Fri 6/30/23																													
24	<b>Colorado BI Pedestrian and Bicycle Active Transportation Improvements**</b>	Thu 9/12/19	Fri 6/30/23																													
25	Construction	Thu 9/12/19	Fri 6/30/23																													
26	<b>Complete Streets Project for Colorado BI in Eagle Rock**</b>	Thu 9/12/19	Fri 6/30/23																													
27	Construction	Thu 9/12/19	Fri 6/30/23																													
28	<b>Connecting Canoga Park through Safety and Urban Cooling</b>	Mon 1/2/23	Sat 6/1/24																													
29	Project Approval/Environmental Document	Mon 1/2/23	Sat 6/1/24																													
30	<b>Cycle 10 Highway Safety Improvement Program - Guardrail Upgrades</b>	Wed 4/19/23	Fri 9/29/23																													
31	Design	Wed 4/19/23	Fri 9/29/23																													
32	<b>Cycle 9 Highway Safety Improvement Program - Guardrail Upgrades</b>	Thu 9/1/22	Tue 10/31/23																													
33	Design	Thu 9/1/22	Sat 4/1/23																													
34	Construction	Mon 4/3/23	Tue 10/31/23																													
35	<b>Eagle Rock BI Multi-Modal Transportation Improvements</b>	Thu 9/1/22	Fri 3/1/24																													
36	Project Approval/Environmental Document	Thu 9/1/22	Fri 3/1/24																													

Project: STPOC Date: Tue 5/23/23	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			

Bureau of Street Services - Gantt Chart (May 2023)					2022																								2023																								2024	
ID	Task Name	Start	Finish	Comments	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul																								
37	<b>El Sereno Active Transportation &amp; Transit Connectivity Enhancements</b>	<b>Thu 12/1/22</b>	<b>Tue 4/30/24</b>		[Gantt bar from Dec 2022 to May 2023]																																																	
38	Pre-Design	Thu 12/1/22	Tue 4/30/24		[Teal Gantt bar from Dec 2022 to May 2023]																																																	
39	<b>Elmer Ave Pedestrian Improvements</b>			On Hold																																																		
40	<b>Hollywood Pedestrian Transit Crossroads Project</b>	<b>Sat 7/1/23</b>	<b>Sun 10/1/23</b>		[Gantt bar from Jul 2023 to Oct 2023]																																																	
41	Construction - On hold - One bus facility remaining	Sat 7/1/23	Sun 10/1/23		[Teal Gantt bar from Jul 2023 to Oct 2023]																																																	
42	<b>Huntington Dr Sidewalk Improvements</b>	<b>Thu 7/1/21</b>	<b>Fri 6/30/23</b>		[Gantt bar from Jul 2021 to Jun 2023]																																																	
43	Construction	Thu 7/1/21	Fri 6/30/23		[Teal Gantt bar from Jul 2021 to Jun 2023]																																																	
44	<b>Imperial Highway Bike Lanes</b>	<b>Fri 9/1/23</b>	<b>Mon 9/30/24</b>		[Gantt bar from Sep 2023 to Sep 2024]																																																	
45	Construction	Fri 9/1/23	Mon 9/30/24		[Teal Gantt bar from Sep 2023 to Sep 2024]																																																	
46	<b>L.A. River Bike Path - Headwaters Section</b>			100% Completed																																																		
47	<b>L.A. River Bike Path - Phase IV</b>	<b>Fri 7/1/22</b>	<b>Sun 3/31/24</b>		[Gantt bar from Jul 2022 to Mar 2024]																																																	
48	Design	Fri 7/1/22	Sun 3/31/24		[Teal Gantt bar from Jul 2022 to Mar 2024]																																																	
49	<b>LANI Santa Monica</b>	<b>Mon 9/19/22</b>	<b>Fri 6/30/23</b>		[Gantt bar from Sep 2022 to Jun 2023]																																																	
50	Construction	Mon 9/19/22	Fri 6/30/23		[Teal Gantt bar from Sep 2022 to Jun 2023]																																																	
51	<b>Lankershim Plaza Improvements</b>	<b>Fri 9/1/23</b>	<b>Fri 12/29/23</b>		[Gantt bar from Sep 2023 to Dec 2023]																																																	
52	Construction	Fri 9/1/23	Fri 12/29/23		[Teal Gantt bar from Sep 2023 to Dec 2023]																																																	
53	<b>Magnolia ES SRTS Improvements</b>	Tue 5/16/23	Tue 5/16/23	100% Completed	[Vertical teal bar at May 2023]																																																	
54	<b>Maya Corridor Streetscape</b>	<b>Fri 9/1/23</b>	<b>Fri 12/29/23</b>		[Gantt bar from Sep 2023 to Dec 2023]																																																	
55	Construction	Fri 9/1/23	Fri 12/29/23		[Teal Gantt bar from Sep 2023 to Dec 2023]																																																	
56	<b>Melrose Ave - Fairfax Ave to Highland Ave Pedestrian Improvements</b>	<b>Mon 6/27/22</b>	<b>Fri 6/9/23</b>		[Gantt bar from Jun 2022 to Jun 2023]																																																	

Project: STPOC  
 Date: Tue 5/23/23

Task	[Solid Blue Bar]	Project Summary	[Grey Outline Bar]	Manual Task	[Teal Gradient Bar]	Start-only	[Bracket]	Deadline	[Green Arrow]
Split	[Dotted Blue Bar]	Inactive Task	[White Outline Bar]	Duration-only	[Teal Gradient Bar]	Finish-only	[Bracket]	Progress	[Blue Line]
Milestone	[Black Diamond]	Inactive Milestone	[Grey Diamond]	Manual Summary Rollup	[Thick Teal Bar]	External Tasks	[Grey Bar]	Manual Progress	[Thick Teal Bar]
Summary	[Bracket]	Inactive Summary	[Grey Outline Bar]	Manual Summary	[Bracket]	External Milestone	[Diamond]		

Bureau of Street Services - Gantt Chart (May 2023)

ID	Task Name	Start	Finish	Comments	2022												2023												2024	
					Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
57	Construction	Mon 6/27/22	Fri 6/9/23		[Solid teal bar]																									
58	<b>Mission Mile: Sepulveda Visioning for a Safe and Active Community</b>	<b>Thu 6/1/23</b>	<b>Fri 5/31/24</b>														[Solid teal bar]													
59	Project Approval/Environmental Document	Thu 6/1/23	Fri 5/31/24														[Solid teal bar]													
60	<b>Martin Luther King (MLK) BI Streetscape</b>	<b>Fri 7/1/22</b>	<b>Wed 7/31/24</b>		[Solid teal bar]																									
61	Design	Fri 7/1/22	Wed 7/31/24		[Solid teal bar]																									
62	<b>Normandie Beautiful Streetscape</b>	<b>Thu 12/1/22</b>	<b>Thu 8/31/23</b>														[Solid teal bar]													
63	Design	Thu 12/1/22	Thu 8/31/23														[Solid teal bar]													
64	<b>Northeast LA Active Transportation &amp; Transit Connectivity Enhancements</b>	<b>Wed 3/1/23</b>	<b>Fri 9/29/23</b>														[Solid teal bar]													
65	Pre-Design	Wed 3/1/23	Fri 9/29/23														[Solid teal bar]													
66	<b>Orange Line Extension-Sherman Wy Station Ped. Impr</b>	<b>Wed 10/20/21</b>	<b>Fri 12/29/23</b>		[Solid teal bar]																									
67	Construction	Wed 10/20/21	Fri 12/29/23		[Solid teal bar]																									
68	<b>Parthenia St and Sepulveda BI Streetscape Improvements</b>	<b>Fri 7/1/22</b>	<b>Fri 6/30/23</b>		[Solid teal bar]																									
69	Construction (Phase 1)	Fri 7/1/22	Fri 6/30/23		[Solid teal bar]																									
70	<b>Ricardo Lizarraga Elem. School</b>	<b>Mon 6/27/22</b>	<b>Mon 5/1/23</b>		[Solid teal bar]																									
71	Design	Mon 6/27/22	Mon 5/1/23	Awaiting Traffic Plan	[Solid teal bar]																									
72	<b>San Fernando Rd Bikepath Phase IIIA Construction</b>	<b>Tue 8/20/19</b>	<b>Tue 8/1/23</b>		[Solid teal bar]																									
73	<b>San Fernando Rd Bikepath Phase IIIB Construction</b>	<b>Tue 8/20/19</b>	<b>Tue 8/1/23</b>		[Solid teal bar]																									
74	<b>Sherman Way Improvements at White Oak Ave</b>	<b>Tue 5/16/23</b>	<b>Tue 5/16/23</b>	100% Completed	[Vertical teal bar]																									
75	<b>SRTS Berendo Middle and Leo Politi, Hoover Street, and Magnolia Avenue Elementary Schools Project</b>	<b>Wed 3/1/23</b>	<b>Tue 10/31/23</b>														[Solid teal bar]													

Project: STPOC Date: Tue 5/23/23	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			



