

**PEP PROJECTS**

**As of 5/6/2021**

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U
#	PSH Project Name	CD	HCID Staff Assigned? Y/N	Sub Stage (Predevelopment, Loan Close, In Construction)	PEP	Homeless Population Served	HHH Project Award	Total Development Cost Approved in PEP	Updated Total Development Cost	TDC Per Unit	HHH Per Unit	Total Units	Total PSH Units	Construction Start Date Approved in PEP	Updated Constr. Start Date	NTP Issued	Est. Ready for Occupancy Date	Percent Complete	Received HHH Extension? Y/N	HHH Commitment Expiration	HHH Commitment Expiration Date Plus Tolling Order (April 17, 2020 - May 6, 2021)
1	88th & Vermont	8	Y	Ready for Occupancy	2017-18	Homeless families Homeless individuals Youth	\$9,680,000	\$36,285,371	\$34,611,163	\$558,245	\$161,333	62	46	3/1/2018	4/2/2018	4/2/2018	12/31/2019 (Actual)	100%	N	6/30/2018	n/a
2	Aria Apartments (fka Cambria Apts)	1	Y	Ready for Occupancy	2018-19	Non homeless individuals Chronically homeless	\$12,000,000	\$26,387,793	\$28,478,153	\$499,617	\$214,286	57	56	12/8/2018	2/7/2019	2/7/2019	10/9/2020 (Actual)	100%	N	2/23/2020	n/a
3	Casa del Sol	6	Y	Ready for Occupancy	2017-18	Homeless senior Homeless mental illness	\$8,065,143	\$19,655,785	\$21,925,607	\$498,309	\$187,561	44	43	8/23/2018	9/27/2018	9/27/2018	4/30/2020 (Actual)	100%	N	8/22/2019	n/a
4	Residences on Main	9	Y	Ready for Occupancy	2018-19	Chronically homeless Homeless families Homeless youth	\$10,780,000	\$24,588,641	\$30,179,651	\$603,593	\$220,000	50	49	12/8/2018	4/30/2019	4/30/2019	11/17/2020 (Actual)	100%	N	2/23/2020	n/a
5	FLOR 401 Lofts	14	Y	Ready for Occupancy	2017-18	Homeless veterans Non homeless individuals	\$11,980,000	\$39,369,988	\$55,658,910	\$562,211	\$122,245	99	49	10/25/2018	12/7/2018	12/7/2018	9/30/2020 (Actual)	100%	N	6/30/2019	n/a
6	RISE Apartments	9	Y	Ready for Occupancy	2017-18	Chronically homeless Homeless individuals	\$9,500,000	\$21,038,903	\$32,489,520	\$569,992	\$169,643	57	56	6/8/2018	12/7/2018	12/7/2018	4/21/2021 (Actual)	100%	N	8/22/2019	n/a
7	Metamorphosis on Foothill	7	Y	Ready for Occupancy	2018-19	Chronically homeless Homeless individuals	\$10,340,000	\$23,725,808	\$25,180,788	\$524,600	\$220,000	48	47	12/30/2018	4/4/2019	4/4/2019	3/25/2021 (Actual)	99%	N	5/29/2020	n/a
8	Western Avenue Apartments	8	Y	Ready for Occupancy	2018-19	Other homeless Chronically homeless	\$4,660,033	\$12,003,942	\$11,440,379	\$346,678	\$145,626	33	32	5/8/2018	5/2/2019	5/2/2019	4/16/2021 (Actual)	99%	N	2/23/2020	n/a
9	The Pointe on Vermont	8	Y	Ready for Occupancy	2017-18	Homeless veterans Chronically homeless	\$7,900,000	\$21,236,930	\$24,829,321	\$496,586	\$161,224	50	25	10/25/2018	7/31/2019	7/31/2019	3/9/2021 (Actual)	99%	N	8/22/2019	n/a
10	PATH Metro Villas Phase 2	13	Y	Ready for Occupancy	2017-18	Homeless individuals Homeless disabled Non homeless individuals	\$3,513,721	\$53,717,019	\$56,064,860	\$459,548	\$29,281	122	90	11/1/2017	12/20/2017	12/20/2017	5/29/2020 (Actual)	98%	N	6/23/2019	n/a
11	Gramercy Place Apartments	10	Y	In Construction	2018-19	Homeless senior Formerly homeless senior	\$9,920,000	\$36,315,577	\$42,696,840	\$667,138	\$160,000	64	31	12/8/2018	5/16/2019	5/16/2019	5/14/2021	98%	N	1/16/2020	n/a
12	McCadden Plaza Youth Housing	4	Y	Ready for Occupancy	2017-18	Chronically homeless Homeless youth	\$5,018,298	\$10,036,596	\$13,486,552	\$518,714	\$200,732	26	25	5/6/2018	11/27/2018	11/27/2018	3/25/2021 (Actual)	97%	N	8/22/2019	n/a
13	649 LOFTS (aka Six Four Nine Lofts)	14	Y	Ready for Occupancy	2017-18	Chronically homeless Homeless individuals	\$5,500,000	\$26,478,534	\$28,407,343	\$516,497	\$101,852	55	28	2/15/2018	4/18/2018	4/18/2018	12/24/2020 (Actual)	96%	N	8/22/2019	n/a
14	SP7 Apartments	14	Y	In Construction	2017-18	Homeless veterans Homeless individuals with HIV/AIDS Non homeless individuals	\$12,000,000	\$35,035,594	\$50,612,532	\$506,125	\$121,212	100	55	6/28/2018	10/3/2018	10/3/2018	5/19/2021	92%	N	8/22/2019	n/a
15	Casa de Rosas Campus	9	Y	Ready for Occupancy	2018-19	Chronically homeless Homeless veterans	\$7,920,000	\$18,938,064	\$19,825,000	\$535,811	\$220,000	37	36	7/8/2018	5/2/2019	5/2/2019	4/23/2021 (Actual)	89%	N	2/23/2020	n/a
16	McCadden Campus Senior (aka McCadden Plaza Senior)	4	Y	In Construction	2018-19	Homeless senior Formerly homeless senior	\$5,500,000	\$44,053,286	\$50,639,484	\$516,729	\$56,701	98	25	1/1/2019	2/13/2019	2/13/2019	5/20/2021	85%	N	1/16/2020	n/a
17	Emerson Apartments (fka Melrose Apartments)	13	Y	In Construction	2018-19	Homeless veterans Other homeless Chronically homeless	\$8,360,000	\$22,816,848	\$24,730,156	\$634,107	\$220,000	39	38	4/1/2019	11/20/2019	11/20/2019	7/30/2021	79%	N	5/29/2020	n/a
18	West Third Apartments	1	Y	In Construction	2018-19	Homeless veterans Chronically homeless	\$10,291,998	\$42,772,025	\$42,389,586	\$309,413	\$75,676	137	136	5/8/2018	3/2/2020	3/2/2020	9/30/2021	75%	N	2/23/2020	n/a
19	Hartford Villa Apartments	1	Y	In Construction	2018-19	Homeless individuals Homeless veterans Homeless individuals with HIV/AIDS Chronically homeless	\$12,000,000	\$43,159,535	\$47,321,571	\$468,530	\$120,000	101	100	9/8/2018	1/24/2019	1/24/2019	7/27/2021	75%	N	2/23/2020	n/a
20	Broadway Apartments	9	Y	In Construction	2018-19	Homeless veterans Chronically homeless	\$4,443,480	\$9,841,430	\$14,336,693	\$409,620	\$130,691	35	34	8/30/2018	3/2/2020	3/2/2020	6/30/2021	72%	N	5/29/2020	n/a
21	Rosa De Castilla Apartments	14	Y	In Construction	2018-19	Homeless senior Homeless veterans Low income families Chronically homeless	\$12,000,000	\$44,056,994	\$49,065,112	\$577,237	\$144,578	85	63	1/15/2019	6/3/2019	6/3/2019	6/30/2021	65%	N	5/29/2020	n/a
22	Missouri Place Apartments (fka Missouri & Bundy)	11	Y	In Construction	2018-19	Homeless families Chronically homeless families Chronically homeless	\$11,520,000	\$33,621,721	\$44,465,405	\$600,884	\$157,808	74	44	12/8/2018	11/4/2019	11/4/2019	6/30/2021	65%	N	2/23/2020	n/a
23	Summit View Apartments	7	Y	In Construction	2018-19	Homeless veterans Chronically homeless	\$10,560,000	\$24,434,827	\$36,229,452	\$739,377	\$220,000	49	48	12/8/2018	1/22/2020	1/22/2020	1/23/2022	64%	N	2/23/2020	n/a

PEP PROJECTS

As of 5/6/2021

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U
#	PSH Project Name	CD	HCID Staff Assigned? Y/N	Sub Stage (Predevelopment, Loan Close, In Construction)	PEP	Homeless Population Served	HHH Project Award	Total Development Cost Approved in PEP	Updated Total Development Cost	TDC Per Unit	HHH Per Unit	Total Units	Total PSH Units	Construction Start Date Approved in PEP	Updated Constr. Start Date	NTP Issued	Est. Ready for Occupancy Date	Percent Complete	Received HHH Extension? Y/N	HHH Commitment Expiration	HHH Commitment Expiration Date Plus Tolling Order (April 17, 2020 - May 6, 2021)
24	The Dahlia (fka South Main Street Apartments)	15	Y	In Construction	2019-20	Other homeless Chronically homeless	\$12,000,000	\$29,767,145	\$28,281,657	\$505,030	\$218,182	56	55	4/1/2020	6/8/2020	6/8/2020	6/1/2022	64%	N	10/19/2020	n/a
25	Florence Towne (fka 410 E. Florence Avenue)	9	Y	In Construction	2018-19	Homeless individuals Chronically homeless	\$7,000,000	\$12,108,412	\$15,804,956	\$309,901	\$140,000	51	50	4/1/2019	3/31/2020	3/31/2020	3/22/2022	57%	N	3/19/2021	n/a
26	Rose Apartments	11	Y	In Construction	2019-20	Homeless individuals Homeless youth Chronically homeless	\$6,888,468	\$18,220,401	\$22,204,142	\$634,404	\$202,602	35	34	2/15/2020	5/8/2020	5/8/2020	8/30/2022	49%	Y	7/28/2020	n/a
27	Cadence (fka 11408 S. Central)	15	Y	In Construction	2020-21	Homeless individuals Chronically homeless	\$10,112,000	\$36,069,779	\$34,474,725	\$538,668	\$160,508	64	63	12/10/2021	5/15/2020	5/15/2020	11/15/2021	47%	N	3/19/2021	n/a
28	Washington View Apartments	1	Y	In Construction	2019-20	Homeless senior Seniors at risk of being homeless Chronically homeless	\$12,000,000	\$36,145,454	\$49,922,334	\$409,199	\$99,174	122	91	1/31/2020	7/10/2020	7/10/2020	7/1/2022	45%	N	10/19/2020	n/a
29	Watts Works	15	Y	In Construction	2019-20	Homeless mental illness Other homeless Chronically homeless	\$2,400,000	\$9,440,000	\$9,403,369	\$376,135	\$100,000	25	24	6/1/2019	8/26/2020	8/26/2020	6/25/2021	35%	N	3/19/2021	n/a
30	Building 205	11	Y	In Construction	2018-19	Homeless veterans Chronically homeless	\$11,622,000	\$37,994,432	\$42,824,387	\$629,770	\$173,463	68	67	5/8/2018	8/28/2020	8/28/2020	12/15/2021	30%	Y	6/30/2020	n/a
31	Building 208	11	Y	In Construction	2018-19	Homeless veterans Chronically homeless	\$11,660,000	\$35,355,102	\$38,444,859	\$711,942	\$220,000	54	53	5/8/2018	8/28/2020	8/28/2020	12/15/2021	30%	Y	6/30/2020	n/a
32	Colorado East	14	Y	In Construction	2019-20	Other homeless Chronically homeless	\$8,800,000	\$22,149,944	\$27,683,827	\$675,215	\$220,000	41	20	8/1/2019	9/14/2020	9/14/2020	12/15/2022	26%	N	3/19/2021	n/a
33	Vermont Corridor Apartments (fka 433 Vermont Apts)	10	Y	In Construction	2018-19	Homeless senior Non homeless seniors Chronically homeless	\$7,200,000	\$48,889,129	\$51,352,600	\$713,231	\$101,408	72	36	3/8/2018	7/2/2019	7/2/2019	5/20/2021	25%	N	2/23/2020	n/a
34	Montclair/Gramercy(N ew-Site 1 of 2)	10	Y	In Construction	2018-19	Homeless mental illness Chronically homeless	\$9,900,000	\$26,002,599	\$30,752,853	\$668,540	\$220,000	46	45	5/8/2018	2/4/2020	2/4/2020	9/30/2021	65%	N	2/23/2020	n/a
35	Firmin Court	1	Y	In Construction	2018-19	Homeless individuals Homeless families Non homeless individuals	\$11,700,000	\$30,056,520	\$42,824,848	\$669,138	\$185,714	64	45	11/8/2018	7/13/2020	7/13/2020	5/27/2022	20%	Y	6/14/2020	n/a
36	Isla de Los Angeles	8	Y	In Construction	2018-19	Chronically homeless Other homeless	\$11,660,000	\$21,761,570	\$34,827,111	\$644,947	\$220,000	54	53	12/8/2018	5/15/2020	5/15/2020	4/20/2022	18%	Y	5/23/2020	n/a
37	Chesterfield (fka 4719 Normandie)	8	Y	In Construction	2020-21	Homeless senior Chronically homeless	\$7,484,199	\$26,239,440	\$28,502,317	\$662,845	\$178,195	43	42	11/16/2020	11/30/2020	11/30/2020	4/29/2022	18%	N	3/19/2021	n/a
38	Ingraham Villa Apartments	1	Y	In Construction	2019-20	Homeless mental illness Non homeless individuals Chronically homeless	\$12,000,000	\$52,472,377	\$61,320,540	\$506,781	\$100,000	121	90	5/1/2020	9/22/2020	9/22/2020	9/30/2022	17%	Y	12/31/2020	n/a
39	Berendo Sage	1	Y	In Construction	2019-20	Homeless mental illness Other homeless Low income families	\$6,620,000	\$24,813,981	\$26,894,948	\$640,356	\$161,463	42	21	2/3/2020	10/16/2020	10/16/2020	10/4/2022	16%	N	10/19/2020	n/a
40	Hope on Broadway	9	Y	In Construction	2020-21	Chronically homeless Homeless individuals	\$6,720,000	\$21,837,335	\$25,307,973	\$516,489	\$140,000	49	48	11/16/2020	3/4/2021	3/4/2021	8/1/2022	15%	N	10/15/2021	n/a
41	HiFi Collective (fka Temple View)	13	Y	In Construction	2019-20	Non homeless individuals Chronically homeless	\$12,760,000	\$28,920,289	\$35,780,258	\$559,067	\$202,540	64	58	2/15/2020	7/7/2020	7/7/2020	2/9/2022	13%	N	10/19/2020	n/a
42	Amani Apartments (fka PICO)	10	Y	In Construction	2020-21	Homeless senior Chronically homeless	\$11,410,000	\$32,479,768	\$35,402,743	\$655,606	\$215,283	54	53	4/30/2021	11/24/2020	11/24/2020	12/5/2022	13%	N	3/19/2021	n/a
43	Reseda Theater Senior Housing (fka Canby Woods West)	3	Y	In Construction	2019-20	Homeless senior Formerly homeless senior	\$4,060,000	\$11,682,549	\$18,344,130	\$705,543	\$162,400	26	13	2/15/2020	11/30/2020	11/30/2020	5/27/2022	13%	N	10/19/2020	n/a
44	Adams Terrace	10	Y	In Construction	2018-19	Chronically homeless Non homeless individuals	\$12,000,000	\$42,363,034	\$60,336,941	\$701,592	\$142,857	86	43	12/8/2018	12/9/2020	12/9/2020	12/9/2022	11%	Y	12/31/2020	n/a
45	VA Building 207	11	Y	In Construction	2020-21	Homeless senior Chronically homeless	\$8,260,000	\$33,353,105	\$33,621,269	\$560,354	\$140,000	60	59	11/15/2020	11/30/2020	11/30/2020	11/30/2022	10%	N	10/15/2021	n/a
46	Marcella Gardens (fka 68th & Main St.)	9	Y	In Construction	2018-19	Homeless individuals Homeless veterans Homeless youth	\$12,000,000	\$25,852,727	\$32,614,268	\$543,571	\$203,390	60	59	12/8/2018	1/6/2021	1/6/2021	5/18/2022	9%	Y	12/31/2020	n/a
47	Hope on Hyde Park	8	Y	In Construction	2020-21	Chronically homeless Homeless individuals	\$9,280,000	\$40,057,844	\$45,829,039	\$467,643	\$95,670	98	97	11/16/2020	4/7/2021	4/7/2021	8/15/2022	9%	N	10/15/2021	n/a
48	Silva Crossing (fka Link at Sylmar)	7	Y	In Construction	2020-21	Non homeless individuals Chronically homeless	\$9,100,000	\$30,318,945	\$30,533,533	\$545,242	\$165,455	56	55	11/16/2020	12/1/2020	12/1/2020	4/5/2022	7%	N	3/19/2021	n/a
49	Ruth Teague Homes (fka 67th & Main)	9	Y	In Construction	2019-20	Homeless veterans Homeless youth Low income families	\$7,180,000	\$29,439,693	\$37,852,556	\$727,934	\$140,784	52	26	12/1/2019	1/13/2021	1/13/2021	7/8/2022	6%	Y	12/31/2020	n/a

**PEP PROJECTS**

**As of 5/6/2021**

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U
#	PSH Project Name	CD	HCID Staff Assigned? Y/N	Sub Stage (Predevelopment, Loan Close, In Construction)	PEP	Homeless Population Served	HHH Project Award	Total Development Cost Approved in PEP	Updated Total Development Cost	TDC Per Unit	HHH Per Unit	Total Units	Total PSH Units	Construction Start Date Approved in PEP	Updated Constr. Start Date	NTP Issued	Est. Ready for Occupancy Date	Percent Complete	Received HHH Extension? Y/N	HHH Commitment Expiration	HHH Commitment Expiration Date Plus Tolling Order (April 17, 2020 - May 6, 2021)
50	Bell Creek Apartments	3	Y	In Construction	2020-21	Homeless families Homeless individuals Chronically homeless	\$6,226,546	\$49,726,211	\$49,851,797	\$623,147	\$78,817	80	41	11/16/2020	11/23/2020	11/23/2020	11/30/2022	5%	N	10/15/2021	n/a
51	Sun Commons	2	Y	In Construction	2019-20	Homeless families Homeless individuals Low income families Non homeless individuals Chronically homeless	\$10,369,212	\$57,171,909	\$61,442,748	\$596,532	\$102,665	103	51	2/24/2020	2/5/2021	2/5/2021	6/21/2022	0%	Y	12/31/2020	n/a
52	PATH Villas Hollywood	13	Y	In Construction	2018-19	Homeless individuals Chronically homeless	\$12,320,000	\$33,769,951	\$34,315,990	\$571,933	\$208,814	60	59	6/19/2019	3/25/2021	3/25/2021	9/22/2022	0%	Y	12/31/2020	n/a
53	Talisa (fka 9502 Van Nuys Blvd)	6	Y	In Construction	2019-20	Homeless survivors of domestic violence & sex trafficking Chronically homeless	\$8,780,043	\$29,458,224	\$34,230,259	\$698,577	\$182,918	49	48	4/1/2020	4/27/2021	4/27/2021	10/7/2022	0%	N	10/19/2020	n/a
54	Serenity (fka 923-937 Kenmore Ave)	10	Y	In Construction	2019-20	Homeless senior Chronically homeless	\$10,562,521	\$37,551,673	\$47,077,567	\$627,701	\$142,737	75	74	3/15/2020	4/27/2021	4/27/2021	10/7/2022	0%	N	10/19/2020	n/a
55	Depot at Hyde Park	8	Y	In Construction	2018-19	Homeless families Homeless individuals Chronically homeless	\$6,840,000	\$23,256,685	\$30,478,454	\$708,801	\$162,857	43	33	1/1/2019	4/29/2021	4/29/2021	9/23/2022	0%	Y	8/16/2020	n/a
56	Mariposa Lily	1	Y	In Construction	2019-20	Homeless families Homeless individuals Low income families Non homeless individuals Chronically homeless	\$4,584,828	\$24,643,963	\$25,525,202	\$622,566	\$114,621	41	20	6/1/2020	4/19/2021	4/19/2021	4/14/2023	0%	N	3/19/2021	n/a
57	West Terrace (fka Silver Star II)	8	Y	In Construction	2020-21	Homeless individuals Non homeless individuals Chronically homeless	\$5,710,309	\$34,757,507	\$32,189,472	\$502,961	\$90,640	64	56	2/22/2021	4/5/2021	4/5/2021	10/7/2022	0%	N	10/15/2021	n/a
58	Bryson II	1	Y	Loan Closed	2019-20	Homeless individuals Low income families Chronically homeless	\$10,060,000	\$22,518,068	\$34,528,722	\$539,511	\$159,683	64	47	1/13/2020	5/27/2021	n/a	9/23/2022	0%	Y	12/31/2020	n/a
59	Ambrose (fka 1615 Montana St.)	13	Y	Loan Closed	2020-21	Homeless senior Chronically homeless	\$6,300,000	\$35,446,661	\$34,648,624	\$541,385	\$100,000	64	63	4/26/2021	5/27/2021	n/a	10/27/2022	0%	N	10/15/2021	n/a
60	Sage Pointe (fka Deepwater)	15	Y	Predevelopment	2019-20	Homeless individuals Chronically homeless	\$9,621,000	\$28,277,269	\$31,198,738	\$557,120	\$174,927	56	55	4/1/2020	7/15/2021	n/a	7/14/2023	0%	N	10/19/2020	11/7/2021
61	Main Street Apartments	9	Y	Predevelopment	2019-20	Homeless families Homeless veterans Chronically homeless	\$8,512,000	\$32,824,507	\$33,187,280	\$582,233	\$152,000	57	56	3/15/2020	7/28/2021	n/a	1/27/2023	0%	N	10/19/2020	11/7/2021
62	Montecito II Senior Housing	13	Y	Predevelopment	2019-20	Formerly homeless senior Chronically homeless	\$10,140,000	\$35,363,674	\$35,385,567	\$552,899	\$160,952	64	32	2/15/2020	7/8/2022	n/a	7/8/2024	0%	N	10/19/2020	11/7/2021
63	803 E. 5th St	14	Y	Predevelopment	2019-20	Homeless individuals Homeless veterans Homeless youth Chronically homeless	\$14,120,000	\$37,960,970	\$57,562,665	\$605,923	\$150,213	95	94	1/31/2020	11/15/2021	n/a	5/15/2023	0%	N	3/19/2021	4/7/2022
64	Weingart Tower A - 134 Upper (fka Weingart Tower - HHH PSH 1A)	14	Y	Predevelopment	2019-20	Homeless individuals Non homeless individuals Chronically homeless	\$16,000,000	\$67,069,625	\$80,690,992	\$602,172	\$120,301	134	133	4/17/2020	7/9/2021	n/a	12/30/2022	0%	Y	6/30/2021	7/19/2022
65	Weingart Tower A-144 Lower (fka Weingart Tower II - HHH PSH 1A)	14	Y	Predevelopment	2019-20	Homeless individuals Non homeless individuals Chronically homeless	\$16,000,000	\$83,157,120	\$84,369,286	\$585,898	\$111,888	144	143	4/17/2020	7/9/2021	n/a	7/7/2023	0%	Y	6/30/2021	7/19/2022
66	Solaris Apartments (fka 1141-1145 Crenshaw Blvd)	10	Y	Predevelopment	2019-20	Homeless survivors of domestic violence & sex trafficking Chronically homeless	\$9,240,000	\$24,403,352	\$24,403,352	\$567,520	\$220,000	43	42	4/1/2020	7/9/2021	n/a	7/7/2023	0%	N	10/19/2020	11/7/2021
67	The Pointe on La Brea	5	Y	Predevelopment	2019-20	Homeless individuals Chronically homeless	\$7,403,758	\$25,785,374	\$32,100,380	\$642,008	\$151,097	50	49	3/15/2020	11/15/2021	n/a	5/15/2023	0%	N	10/19/2020	11/7/2021
68	Asante Apartments	8	Y	Predevelopment	2019-20	Homeless individuals Chronically homeless	\$10,768,805	\$28,204,968	\$27,415,878	\$498,471	\$199,422	55	54	2/1/2020	7/9/2021	n/a	7/7/2023	0%	N	3/19/2021	4/7/2022
69	Southside Seniors	8	Y	Predevelopment	2019-20	Homeless senior Low income senior Chronically homeless	\$9,220,000	\$23,401,907	\$23,301,907	\$466,038	\$188,163	50	36	3/15/2020	7/8/2022	n/a	7/8/2024	0%	N	10/19/2020	11/7/2021
70	The Brine Residential	1	Y	Predevelopment	2019-20	Homeless senior Homeless veterans Homeless youth Homeless survivors of domestic violence & sex trafficking Single mother veterans	\$10,000,000	\$44,821,687	\$55,439,888	\$571,545	\$104,167	97	49	4/1/2020	11/15/2021	n/a	11/15/2023	0%	N	10/19/2020	11/7/2021
71	Sherman Oaks Senior	4	Y	Predevelopment	2020-21	Homeless senior Chronically homeless	\$10,505,254	\$29,409,086	\$30,919,525	\$562,173	\$194,542	55	54	2/22/2021	7/15/2021	n/a	2/17/2023	0%	N	3/19/2021	4/7/2022
72	Sun King Apartments	6	Y	Predevelopment	2020-21	Homeless families Chronically homeless	\$4,543,442	\$17,685,368	\$18,236,202	\$701,392	\$181,738	26	25	2/22/2021	7/1/2021	n/a	7/3/2023	0%	N	3/19/2021	4/7/2022

**PEP PROJECTS  
As of 5/6/2021**

#	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	
	PSH Project Name	CD	HCID Staff Assigned? Y/N	Sub Stage (Predevelopment, Loan Close, In Construction)	PEP	Homeless Population Served	HHH Project Award	Total Development Cost Approved in PEP	Updated Total Development Cost	TDC Per Unit	HHH Per Unit	Total Units	Total PSH Units	Construction Start Date Approved in PEP	Updated Constr. Start Date	NTP Issued	Est. Ready for Occupancy Date	Percent Complete	Received HHH Extension? Y/N	HHH Commitment Expiration	HHH Commitment Expiration Date Plus Tolling Order (April 17, 2020 - May 6, 2021)	
73	NoHo 5050	2	Y	Predevelopment	2020-21	Homeless survivors of domestic violence & sex trafficking	\$3,364,832	\$21,529,376	\$24,005,515	\$600,138	\$86,278	40	32	11/16/2020	11/15/2021	n/a	5/15/2023	0%	N	10/15/2021	11/3/2022	
74	11010 Santa Monica	5	Y	Predevelopment	2020-21	Chronically homeless	\$7,000,000	\$23,758,131	\$27,314,597	\$535,580	\$140,000	51	50	5/21/2021	7/9/2021	n/a	12/31/2022	0%	N	10/15/2021	11/3/2022	
75	Westlake Housing (The Lake House)	1	Y	Predevelopment	2020-21	Homeless senior Homeless veterans	\$6,510,000	\$36,441,402	\$35,482,656	\$563,217	\$105,000	63	62	7/9/2021	7/9/2021	n/a	7/7/2023	0%	N	10/15/2021	11/3/2022	
76	La Guadalupe (fka First and Boyle)	14	Y	Predevelopment	2020-21	Homeless mental illness Chronically homeless Homeless families	\$9,460,000	\$26,147,900	\$26,147,899	\$594,270	\$220,000	44	43	7/9/2021	7/21/2021	n/a	7/7/2023	0%	N	3/19/2021	4/7/2022	
77	6th and San Julian	14	Y	Predevelopment	2020-21	Homeless individuals Chronically homeless Other homeless	\$15,320,000	\$59,782,492	\$59,782,492	\$635,984	\$164,731	94	93	7/9/2021	7/9/2021	n/a	12/30/2022	0%	N	3/19/2021	4/7/2022	
<b>SubTOTAL (PEP)</b>							<b>\$704,751,890</b>	<b>\$2,427,687,845</b>	<b>\$2,777,439,915</b>	<b>n/a</b>	<b>n/a</b>	<b>4,946</b>	<b>4,050</b>									
<b>AVERAGE</b>							<b>\$9,152,622</b>	<b>\$31,528,414</b>	<b>\$36,070,648</b>	<b>\$561,553</b>	<b>\$142,489</b>	<b>64</b>	<b>53</b>									