

HCID Special Focus Group

Proposition HHH Permanent Supportive Housing (PSH) Loan Program GOB Series 2017-A (Taxable)

Proposition HHH PSH Project	Developer Name	Address	Council District	HHH Project Award	Total Development Cost	HHH Subsidy per Unit	Cost Per Unit	Population Served	Total Units	Total PSH Units	Chronic PSH Units	Affordable Units	Non-HHH Funded Units	Marriage Units	Commitment Date	Loan Agreement Execution Date	Construction Start Date	Construction Completion Date	Estimated Permanent Loan Conversion Date	HHH Expenditure FY 17-18 Q1 and Q2	HHH Expenditure FY 17-18 Q3	HHH Expenditure FY 17-18 Q4	Fiscal Year 2017-18 Total	HHH Expenditure FY 18-19 Q1	HHH Expenditure FY 18-19 Q2	HHH Expenditure FY 18-19 Q3	HHH Expenditure FY 18-19 Q4	Fiscal Year 2018-19 Total	HHH Expenditure FY 19-20 Q1	HHH Expenditure FY 19-20 Q2	HHH Expenditure FY 19-20 Q3	HHH Expenditure FY 19-20 Q4	Fiscal Year 2019-20 Total	Total Amount Expended To-Date	Notes (Changes from Last Quarterly Report)	
88th and Vermont	WORKS (Women Organizing Resources, Knowledge and Services)	8730 S. Vermont Avenue	8	\$ 9,680,000	\$36,285,371 (Original) \$34,069,046 (Actual)	\$ 156,129	\$ 549,501	HF, H, Y, I, CH	62	46	23	14	2	2	6/23/2017	03/28/2018 (Actual)	03/01/2018 (Original) 04/02/2018 (Actual)	12/31/2019 (Actual)	8/31/2020	\$ -	\$ -	\$ 838,204	\$ 838,204	\$ 1,208,783	\$ 3,052,567	\$ 3,612,446	\$ -	\$ 7,873,797	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,712,000	Contract Number: C-131079, Construction is 100% complete. Estimated permanent loan conversion date changed from 3/5/2020 to 8/31/2020.	
PATH Metro Villas II	PATH Ventures	320 North Madison Avenue	13	\$ 3,513,721	\$53,717,019 (Original) \$56,064,860 (Actual)	\$ 28,801	\$ 459,548	H, HD, I, CH	122	90	46	30	106	2	9/25/2017	12/13/2017 (Actual)	11/1/2017 (Original) 12/20/2017 (Actual)	04/20/2020 (Estimated)	7/20/2020	\$ -	\$ -	\$ 2,826,099	\$ 2,826,099	\$ 308,397	\$ -	\$ 27,853	\$ -	\$ 336,250	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,162,349	Contract Number: C-130583, Construction completion is 91%. Estimated total development cost increased from \$54,278,996 to \$56,064,860 (actual). Cost per unit increased from \$444,910 to \$459,548. Estimated construction completion date changed from 3/2/2020 to 4/20/2020 per the construction contract. Estimated permanent loan conversion date changed from 6/18/2020 to 7/20/2020.	
Six Four Nine Lofts	Skid Row Housing Trust	649 S. Wall St.	14	\$ 5,500,000	\$26,478,534 (Original) \$28,407,343 (Actual)	\$ 100,000	\$ 516,497	H, I, CH	55	28	14	26	27	1	9/25/2017	12/19/2017 (Actual)	02/15/2018 (Original) 04/18/2018 (Actual)	05/29/2020 (Estimated)	8/29/2020	\$ -	\$ -	\$ -	\$ -	\$ 613,038	\$ 129,875	\$ 1,063,693	\$ 3,183,537	\$ 4,990,143	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,990,143	Contract Number: C-130639, Construction completion is 81%. Estimated construction completion date changed from 2/5/2020 to 5/29/2020 per the construction loan. Estimated permanent loan conversion date changed from 5/5/2020 to 8/29/2020.	
McCadden Youth AMRC TAY	Thomas Safran & Associates Devt	1136 N. McCadden Pl.	4	\$ 5,018,298	\$10,036,596 (Original) \$13,036,552 (Actual)	\$ 193,011	\$ 501,406	Y,CH	26	25	13	0	1	1	9/25/2017	09/24/2018 (Actual)	05/06/2018 (Original) 11/27/2018 (Actual)	04/01/2020 (Estimated)	6/30/2020	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 222,407	\$ 222,407	\$ 162,856	\$ 1,115,463	\$ 1,085,444	\$ -	\$ 2,363,763	\$ 2,586,170	Contract Number: C-131922, Construction completion is 52%.	
Casa del Sol	A Community of Friends	10966 W. Ratner St.	6	\$ 8,065,143	\$19,655,785 (Original) \$21,925,608 (Actual)	\$ 183,299	\$ 498,309	HS, M, CH	44	43	22	0	1	1	9/25/2017	09/27/2018 (Actual)	08/23/2018 (Original) 09/27/2018 (Actual)	04/03/2020 (Estimated)	6/29/2020	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 812,919	\$ 285,571	\$ 1,098,490	\$ 1,866,170	\$ 167,142	\$ -	\$ -	\$ -	\$ 2,033,312	\$ 3,131,802	Contract Number: C-131925, Construction completion is 82%. Estimated total development cost increased from \$21,894,257 to \$21,925,608 (actual). Cost per unit increased from \$497,597 to \$498,309.
FLOR 401 Lofts	Flor 401 Lofts (SRHT)	401 E. 7th St.	14	\$ 11,980,000	\$39,369,988 (Original) \$55,658,910 (Actual)	\$ 121,010	\$ 562,211	HV, I, CH	99	49	25	49	38	1	9/25/2017	12/04/2018 (Actual)	10/25/2018 (Original) 12/07/2018 (Actual)	10/16/2020 (Estimated)	1/14/2021	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 433,639	\$ 433,639	\$ 4,066,383	\$ 4,471,674	\$ 1,806,743	\$ -	\$ 10,344,800	\$ 10,778,439	Contract Number: C-132476, Construction completion is 62%.	
RISE Apartments	SRO Housing	4050 S. Figueroa Street	9	\$ 9,500,000	\$21,038,903 (Original) \$31,675,818 (Actual)	\$ 166,667	\$ 555,716	H, CH	57	56	42	0	1	1	9/25/2017	10/30/2018 (Actual)	06/08/2018 (Original) 12/07/2018 (Actual)	10/28/2020 (Estimated)	1/26/2021	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 501,839	\$ 528,989	\$ 1,030,828	\$ 2,398,836	\$ 2,322,522	\$ 2,434,726	\$ -	\$ 7,156,084	\$ 8,186,912	Contract Number: C-132237, Construction completion is 50%. Estimated total development cost increased from \$32,489,520 to \$31,675,818 (actual). Cost per unit increased from \$569,992 to \$555,716.	
SP7 Apartments RECAP	SP7 Apartments LP (SRHT)	519 E. 7th St.	14	\$ 12,000,000	\$35,035,594 (Original) \$50,612,532 (Actual)	\$ 120,000	\$ 506,125	HV, IHA, I, CH	100	55	28	44	45	1	9/25/2017	09/28/2018 (Actual)	06/28/2018 (Original) 10/03/2018 (Actual)	01/11/2021 (Estimated)	4/11/2021	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 256,157	\$ 256,157	\$ 2,699,714	\$ 952,709	\$ 1,711,052	\$ -	\$ 5,363,475	\$ 5,619,632	Contract Number: C-131386, Construction completion is 33%.	
The Pointe on Vermont	EAH Inc.	7600 S. Vermont Ave.	8	\$ 7,900,000	\$21,236,930 (Original) \$24,829,320 (Estimate)	\$ 158,000	\$ 496,586	H, I, CH	50	25	13	24	1	1	9/25/2017	06/27/2019 (Actual)	10/25/2018 (Original) 07/31/2019 (Actual)	03/31/2021 (Estimated)	5/31/2021	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,060,914	\$ 1,332,406	\$ -	\$ 2,393,320	\$ 2,393,320	Contract Number: C-133378, Construction completion is 22%.	
Subtotal for 2017-18 Bond Issuance				\$ 73,157,162	\$ 316,279,989	\$ 136,324	\$ 516,211		615	417	226	187	222	11						\$ -	\$ -	\$ 3,664,303	\$ 3,664,303	\$ 2,130,218	\$ 3,182,442	\$ 6,018,750	\$ 4,910,300	\$ 16,241,711	\$ 11,199,959	\$ 10,090,424	\$ 8,370,371	\$ -	\$ 29,654,754	\$ 49,560,767		
Housing and Community Investment Department PSH Loan Program Staff Costs	N/A	N/A	N/A	\$ 1,070,674	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	\$ -	\$ -	\$ 755,572	\$ 755,572										\$ 755,572	Staff costs for Fiscal Year 2017-18 were reimbursed in the Fiscal Year (FY) 2017-18 Year-end Financial Status Report.		
Funds Reprogrammed for Fiscal Year 2018-19 Projects	N/A	N/A	N/A	\$ 133,259	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A															\$ -	Balance of \$133,259 was reprogrammed to various FY 2018-19 Proposition HHH Facilities projects for Bureau of Engineering environmental review costs. These costs are reflected on the Fiscal Year 2017-18 Facilities PEP tab.	
TOTAL for 2017-18 Bond Issuance				\$ 74,361,095	\$ -				615	417	226	187	222	11						\$ -	\$ -	\$ 4,419,875	\$ 4,419,875	\$ 2,130,218	\$ 3,182,442	\$ 6,018,750	\$ 4,910,300	\$ 16,241,711	\$ 11,199,959	\$ 10,090,424	\$ 8,370,371	\$ -	\$ 29,654,754	\$ 50,316,339		

Definitions

PSH Units: A development that provides permanent housing (including rental subsidy) with supportive services to extremely low income, and very low income, homeless special needs individuals and veterans, homeless families, homeless transition-aged youth (TAY), homeless seniors, homeless disabled, and homeless frequent users of Los Angeles County services.

Units reserved for individuals or families:

- (a) Experiencing chronic homelessness as defined in 24 CFR 578.3;
- (b) Residing in a transitional housing project that will be eliminated and meets the definition of chronically homeless in effect at the time in which the individual or family entered the transitional housing project;
- (c) Residing in a place not meant for human habitation, emergency shelter, or safe haven; but the individuals or families experiencing chronic homelessness as defined in 24 CFR 578.3 had been admitted and enrolled in a permanent housing project within the last year and were unable to maintain a housing placement;
- (d) Residing in transitional housing funded by a Joint Transitional Housing and Permanent Housing Rapid Re-Housing component project and who were experiencing chronic homelessness as defined in 24 CFR 578.3 prior to entering the project;
- (e) Residing and has resided in a place not meant for human habitation, a safe haven, or emergency shelter for at least 12 months in the last three years, but has not done so on four separate occasions; or
- (f) Receiving assistance through the Department of Veterans Affairs (VA)-funded homeless assistance programs and met one of the above criteria at intake to the VA's homeless assistance system.

Chronic PSH Units:

A structure or set of structures with rental housing units restricted by department regulations and operated under landlord-tenant law, with common financing, ownership and management.

Affordable Units:

Units which are not funded by the Prop HHH PSH Loan Program (e.g. HOPWA or HOME funded units, market rate, etc.)

Non-HHH Funded Units:

Units which are not funded by the Prop HHH PSH Loan Program (e.g. HOPWA or HOME funded units, market rate, etc.)

Commitment Date:

Executed date of Commitment Letter of Prop HHH PSH Loan Program funds issued to the applicant by HCID.

Permanent Loan Conversion Date:

Date by which the construction loan is converted (replaced with) the permanent financing loan.

City of Los Angeles

Legend for Populations Served
 SA = Substance Abuse
 YAR = Youth at Risk of Homelessness
 I = Non-homeless individuals
 D = Non-homeless disabled
 V = Non-homeless Veterans
 H = Homeless Individuals
 CH = Chronically Homeless
 HF = Homeless Families
 HV = Homeless Veterans
 HS = Homeless Senior
 Y = Homeless Youth
 HD = Homeless Disabled
 M = Homeless Mental Illness
 O = Other Homeless
 IHA = Homeless individuals with HIV/AIDS
 DV = Homeless survivors of domestic violence & sex trafficking

Attachment A: Proposition HHH Quarterly Report - December 2019

Proposition HHH Permanent Supportive Housing (PSH) Loan Program GOB Series 2018-A (Taxable)

Proposition HHH PSH Project	Developer Name	Address	Council District	HHH Project Award	Total Development Cost	Cost Per Unit	HHH Subsidy per Unit	Population Served	Total Units	Total PSH Units	Chronically PSH Units	At-Risk PSH Units	Non-HHH Funded Units	Managerial Units	Commitment Date	Loan Agreement Execution Date	Construction Start Date	Construction Completion Date	Estimated Permanent Loan Conversion Date	HHH Expenditure FY 17-18 Q1 at CP	HHH Expenditure FY 17-18 Q2	HHH Expenditure FY 17-18 Q3	HHH Expenditure FY 17-18 Q4	Fiscal Year 2017-18 Total	HHH Expenditure FY 18-19 Q1	HHH Expenditure FY 18-19 Q2	HHH Expenditure FY 18-19 Q3	HHH Expenditure FY 18-19 Q4	Fiscal Year 2018-19 Total	HHH Expenditure FY 19-20 Q1	HHH Expenditure FY 19-20 Q2	HHH Expenditure FY 19-20 Q3	HHH Expenditure FY 19-20 Q4	Fiscal Year 2019-20 Total	Total Amount Expended to Date	Notes (Changes from Last Quarterly Report)											
Building 205	Figueroa Economical Housing Devt Corp	11301 Wilshire Blvd #205	11	\$ 11,622,000	\$37,994,432 (Original) \$42,140,946 (Estimate)	\$ 170,912	\$ 619,720	HV, CH	68	67	67	0	1	1	2/23/2018 (Original) 2/21/2020 (Revised)	04/30/2020 (Estimated)	05/08/2018 (Original) 05/29/2020 (Estimated)	05/29/2022 (Estimated)	8/29/2022	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	HHH project award decreased from \$12,000,000 to \$11,622,000. Estimated total development cost increased from \$29,887,742 to \$42,140,946. HHH subsidy per unit decreased from \$179,104 to \$170,912. Cost per unit increased from \$446,086 to \$619,720. Total units increased from 67 to 68, total SH units increased from 66 to 67, chronic SH units increased from 66 to 67. The project received an HHH commitment letter extension on 2/21/2020. Estimated loan agreement execution date changed from 2/3/2020 to 4/30/2020. Estimated construction start date changed from 3/31/2020 to 5/29/2020. Estimated construction completion date changed from 3/31/2022 to 5/29/2022. Estimated permanent loan conversion date changed from 6/29/2022 to 8/29/2022.										
Building 208	Figueroa Economical Housing Devt Corp	11301 Wilshire Blvd #208	11	\$ 11,660,000	\$35,355,102 (Original) \$37,754,159 (Estimate)	\$ 215,926	\$ 699,151	HV, CH	54	53	53	0	1	1	2/23/2018 (Original) 2/21/2020 (Revised)	04/30/2020 (Estimated)	05/08/2018 (Original) 05/29/2020 (Estimated)	05/29/2022 (Estimated)	8/29/2022	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	Estimated total development cost increased from \$25,695,236 to \$37,754,159. Cost per unit increased from \$475,838 to \$699,151. The project received an HHH commitment letter extension on 2/21/2020. Estimated loan agreement execution date changed from 2/3/2020 to 4/30/2020. Estimated construction start date changed from 3/31/2020 to 5/29/2020. Estimated construction completion date changed from 3/31/2022 to 5/29/2022. Estimated permanent loan conversion date changed from 6/29/2022 to 8/29/2022.										
Broadway Apts	Figueroa Economical Housing Devt Corp	301 W 49th St	9	\$ 4,443,480	\$11,520,534 (Original) \$15,573,058 (Estimate)	\$ 126,957	\$ 444,945	HV, CH	35	34	34	0	1	1	5/29/2018	06/06/2019 (Actual)	08/30/2018 (Original) 03/02/2020 (Actual)	3/2/2021 (Estimated)	6/2/2021	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	Contract Number: C-132456, Construction completion is 0%. Estimated total development cost increased from \$13,788,520 to \$15,573,058. Cost per unit increased from \$393,958 to \$444,945. Estimated construction start date changed from 2/12/2020 to 3/2/2021 (actual). Estimated construction completion date changed from 2/12/2021 to 3/2/2021. Estimated permanent loan conversion date changed from 5/31/2021 to 6/2/2021.										
Marcella Gardens (68th & Main St)	Coalition for Responsible Community Devt	6714 S Main St	9	\$ 12,000,000	\$25,852,727 (Original) \$32,447,373 (Estimate)	\$ 200,000	\$ 540,790	H, HV, Y, CH	60	59	30	0	1	1	5/30/2018 (Original) 2/21/2020 (Revised)	10/16/2020 (Estimated)	12/08/2018 (Original) 11/16/2020 (Estimated)	11/18/2022 (Estimated)	2/18/2023	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	Estimated total development cost decreased from \$32,474,680 to \$32,447,373. Cost per unit decreased from \$541,245 to \$540,790. The project received an HHH commitment letter extension on 2/21/2020. Estimated loan agreement execution date changed from 9/17/2020 to 10/16/2020. Estimated construction start date changed from 10/1/2020 to 11/16/2020. Estimated construction completion date changed from 10/1/2022 to 11/18/2022. Estimated permanent loan conversion date changed from 12/30/2022 to 2/18/2023.										
Metamorphosis on Foothill	Clifford Beers Housing	13574 W Foothill Blvd	7	\$ 10,340,000	\$23,725,808 (Original) \$25,180,788 (Actual)	\$ 215,417	\$ 524,600	H, O, CH	48	47	24	0	1	1	5/29/2018	02/27/2019 (Actual)	12/30/2018 (Original) 04/04/2019 (Actual)	10/27/2020 (Estimated)	1/25/2021	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	Contract Number: C-132855, Construction completion is 67%. Estimated construction completion date changed from 10/2/2020 to 10/27/2020, per the construction contract.									
Emerson Apts (Melrose Apts)	Affirmed Housing	4766 W Melrose Ave	13	\$ 8,360,000	\$22,816,848 (Original) \$24,730,156 (Estimate)	\$ 214,359	\$ 634,107	HV, CH	39	38	38	0	1	1	5/29/2018	11/05/2019 (Actual)	04/01/2019 (Original) 11/02/2019 (Actual)	06/18/2021 (Estimated)	9/16/2021	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	Contract Number: C-134396, Construction completion is 2%.									
Rosa De Castilla Apts	East LA Community Corp	4208 E Huntington Dr	14	\$ 12,000,000	\$44,056,994 (Original) \$45,027,086 (Estimate)	\$ 141,176	\$ 529,730	HS, HV, F, CH	85	63	32	20	15	2	5/29/2018	05/02/2019 (Actual)	01/15/2019 (Original) 05/03/2019 (Actual)	10/1/2020 (Estimated)	12/30/2020	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	Contract Number: C-133110, Construction completion is 14%. Estimated total development cost decreased from \$49,065,112 to \$45,027,086. Cost per unit decreased from \$577,237 to \$529,730.									
Florence Towne (formerly known as 410 E. Florence Avenue)	Unique Construction & Development, Inc.	410 E. Florence Ave.	9	\$ 7,000,000	\$12,108,412 (Original) \$15,804,956 (Estimate)	\$ 137,255	\$ 309,901	H, CH	51	50	25	0	1	1	3/19/2019	3/12/2020 (Actual)	4/1/2019 (Original) 3/31/2020 (Actual)	10/1/2020 (Original) 3/22/2022 (Estimated)	6/22/2022	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	Contract Number: C-135033, Construction completion is 0%. HHH subsidy per unit decreased from \$140,000 to \$137,255. Estimated loan agreement execution date changed from 3/31/2020 to 3/12/2020 (actual). Estimated construction start date changed from 2/14/2020 to 3/23/2020. Estimated construction completion date changed from 2/14/2022 to 3/31/2022 (actual). Estimated permanent loan conversion date changed from 5/14/2022 to 6/22/2022.									
TOTAL for 2018-19 Bond Issuance				\$ 244,197,511	\$ 881,961,973	\$ 167,901	\$ 575,499		1565	1282	796	255	171	28						\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 20,616,222	\$ 3,999,627	\$ 7,864,955	\$ 32,480,805	\$ 8,599,933	\$ 12,833,291	\$ 15,286,324	\$ 567,082	\$ 37,286,630	\$ 69,767,434	

Definitions

PSH Units: A development that provides permanent housing (including rental subsidy) with supportive services to extremely low income, and very low income, homeless special needs individuals and veterans, homeless families, homeless transition-aged youth (TAY), homeless seniors, homeless disabled, and homeless frequent users of Los Angeles County services.

Units reserved for individuals or families:

(a) Experiencing chronic homelessness as defined in 24 CFR 578.3;

(b) Residing in a transitional housing project that will be eliminated and meets the definition of chronically homeless in effect at the time in which the individual or family entered the transitional housing project;

(c) Residing in a place not meant for human habitation, emergency shelter, or safe haven; but the individuals or families experiencing chronic homelessness as defined in 24 CFR 578.3 had been admitted and enrolled in a permanent housing project within the last year and were unable to maintain a housing placement;

(d) Residing in transitional housing funded by a Joint Transitional Housing and Permanent Housing Rapid Re-Housing component project and who were experiencing chronic homelessness as defined in 24 CFR 578.3 prior to entering the project;

(e) Residing and has resided in a place not meant for human habitation, a safe haven, or emergency shelter for at least 12 months in the last three years, but has not done so on four separate occasions; or

(f) Receiving assistance through the Department of Veterans Affairs (VA)-funded homeless assistance programs and met one of the above criteria at intake to the VA's homeless assistance system.

Chronic PSH Units: A structure or set of structures with rental housing units restricted by department regulations and operated under landlord-tenant law, with common financing, ownership and management.

Affordable Units: Units which are not funded by the Prop HHH PSH Loan Program (e.g. HOPWA or HOME funded units, market rate, etc.)

Non-HHH Funded Units: Executed date of Commitment Letter of Prop HHH PSH Loan Program funds issued to the applicant by HCD.

Commitment Date: Date by which the construction loan is converted (replaced with) the permanent financing loan.

Permanent Loan Conversion Date:

Legend for Populations Served

SA = Substance Abuse
YAR = Youth at Risk of Homelessness
I = Non-homeless individuals

D = Non-homeless disabled
V = Non-homeless Veterans
H = Homeless individuals

CH = Chronically Homeless
HF = Homeless Families
HV = Homeless Veterans

HS = Homeless Senior
Y = Homeless Youth
HD = Homeless Disabled

M = Homeless Mental Illness
O = Other Homeless
IHA = Homeless individuals with HIV/AIDS

DV = Homeless survivors of domestic violence & sex trafficking