

PEP PROJECTS As of 10/13/2020																					
#	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U
#	PSH Project Name	CD	HCID Staff Assigned? Y/N	Sub Stage (Predevelopment, Loan Close, In Construction)	PEP	Homeless Population Served	HHH Project Award	Total Development Cost Approved in PEP	Updated Total Development Cost	TDC Per Unit	HHH Per Unit	Total Units	Total PSH Units	Construction Start Date Approved in PEP	Updated Constr. Start Date	NTP Issued	Est. Ready for Occupancy Date	Percent Complete	Received HHH Extension? Y/N	HHH Commitment Expiration	HHH Commitment Expiration Date Plus Tolling Order (April 17 - October 7)
1	88th & Vermont	8	Y	Ready for Occupancy	2017-18	Homeless families Homeless individuals Youth	\$9,680,000	\$36,285,371	\$34,069,046	\$549,501	\$161,333	62	46	3/1/2018	4/2/2018	4/2/2018	12/31/2019 (Actual)	100%	N	6/30/2018	n/a
2	Casa del Sol	6	Y	Ready for Occupancy	2017-18	Homeless senior Homeless mental illness Chronically homeless	\$8,065,143	\$19,655,785	\$21,894,257	\$497,597	\$187,561	44	43	8/23/2018	9/27/2018	9/27/2018	4/30/2020 (Actual)	100%	N	8/22/2019	n/a
3	Aria Apartments (fka Cambria Apts)	1	Y	In Construction	2018-19	Other homeless Chronically homeless	\$12,000,000	\$26,387,793	\$28,478,153	\$499,617	\$214,286	57	56	12/8/2018	2/7/2019	2/7/2019	10/27/2020	99%	N	2/23/2020	n/a
4	649 LOFTS (aka Six Four Nine Lofts)	14	Y	In Construction	2017-18	Homeless individuals Non homeless individuals Chronically homeless	\$5,500,000	\$26,478,534	\$28,407,343	\$516,497	\$101,852	55	28	2/15/2018	4/18/2018	4/18/2018	11/20/2020	99%	N	8/22/2019	n/a
5	PATH Metro Villas Phase 2	13	Y	Ready for Occupancy	2017-18	Homeless individuals Homeless disabled Non homeless individuals Chronically homeless	\$3,513,721	\$53,717,019	\$56,064,860	\$459,548	\$29,281	122	90	11/1/2017	12/20/2017	12/20/2017	5/29/2020 (Actual)	98%	N	6/23/2019	n/a
6	FLOR 401 Lofts	14	Y	Ready for Occupancy	2017-18	Homeless veterans Non homeless individuals Chronically homeless	\$11,980,000	\$39,369,988	\$55,658,910	\$562,211	\$122,245	99	49	10/25/2018	12/7/2018	12/7/2018	9/30/2020	95%	N	6/30/2019	n/a
7	Metamorphosis on Foothill	7	Y	In Construction	2018-19	Homeless individuals Other homeless Chronically homeless	\$10,340,000	\$23,725,808	\$25,180,788	\$524,600	\$220,000	48	47	12/30/2018	4/4/2019	4/4/2019	11/30/2020	90%	N	5/29/2020	n/a
8	Residences on Main	9	Y	In Construction	2018-19	Homeless families Homeless youth Chronically homeless	\$10,780,000	\$24,588,641	\$30,179,651	\$603,593	\$220,000	50	49	12/8/2018	4/30/2019	4/30/2019	11/20/2020	87%	N	2/23/2020	n/a
9	Western Avenue Apartments	8	Y	In Construction	2018-19	Homeless veterans Chronically homeless	\$4,660,033	\$12,003,942	\$11,440,379	\$346,678	\$145,626	33	32	5/8/2018	5/2/2019	5/2/2019	11/18/2020	87%	N	2/23/2020	n/a
10	McCadden Plaza Youth Housing	4	Y	In Construction	2017-18	Homeless youth Chronically homeless	\$5,018,298	\$10,036,596	\$13,036,552	\$501,406	\$200,732	26	25	5/6/2018	11/27/2018	11/27/2018	11/23/2020	86%	N	8/22/2019	n/a
11	RISE Apartments	9	Y	In Construction	2017-18	Homeless individuals Chronically homeless	\$9,500,000	\$21,038,903	\$31,675,818	\$555,716	\$169,643	57	56	6/8/2018	12/7/2018	12/7/2018	12/22/2020	81%	N	8/22/2019	n/a
12	The Pointe on Vermont	8	Y	In Construction	2017-18	Homeless individuals Non homeless individuals Chronically homeless	\$7,900,000	\$21,236,930	\$24,829,320	\$496,586	\$161,224	50	25	10/25/2018	7/31/2019	7/31/2019	3/31/2021	76%	N	8/22/2019	n/a
13	Gramercy Place Apartments	10	Y	In Construction	2018-19	Homeless senior Formerly homeless senior Chronically homeless	\$9,920,000	\$36,315,577	\$42,793,953	\$668,656	\$160,000	64	31	12/8/2018	5/16/2019	5/16/2019	3/10/2021	75%	N	1/16/2020	n/a
14	SP7 Apartments	14	Y	In Construction	2017-18	Homeless veterans Homeless individuals with HIV/AIDS Non homeless individuals Chronically homeless	\$12,000,000	\$35,035,594	\$50,612,532	\$506,125	\$121,212	100	55	6/28/2018	10/3/2018	10/3/2018	3/25/2021	66%	N	8/22/2019	n/a
15	Casa de Rosas Campus	9	Y	In Construction	2018-19	Homeless veterans Chronically homeless	\$7,920,000	\$18,938,064	\$19,825,000	\$535,811	\$220,000	37	36	7/8/2018	5/2/2019	5/2/2019	12/30/2020	64%	N	2/23/2020	n/a
16	McCadden Campus Senior (aka McCadden Plaza Senior)	4	Y	In Construction	2018-19	Homeless senior Formerly homeless senior Chronically homeless	\$5,500,000	\$44,053,286	\$50,639,484	\$516,729	\$56,701	98	25	1/1/2019	2/13/2019	2/13/2019	1/14/2021	61%	N	1/16/2020	n/a
17	Broadway Apartments	9	Y	In Construction	2018-19	Homeless veterans Chronically homeless	\$4,443,480	\$11,520,534	\$12,455,852	\$355,881	\$130,691	35	34	8/30/2018	3/2/2020	3/2/2020	12/29/2020	46%	N	5/29/2020	n/a
18	West Third Apartments	1	Y	In Construction	2018-19	Homeless veterans Chronically homeless	\$10,291,998	\$42,772,025	\$42,389,586	\$309,413	\$75,676	137	136	5/8/2018	3/2/2020	3/2/2020	12/29/2020	43%	N	2/23/2020	n/a
19	Emerson Apartments (fka Melrose Apartments)	13	Y	In Construction	2018-19	Homeless veterans Other homeless Chronically homeless	\$8,360,000	\$22,816,848	\$24,730,156	\$634,107	\$220,000	39	38	4/1/2019	11/20/2019	11/20/2019	6/18/2021	40%	N	5/29/2020	n/a
20	Hartford Villa Apartments	1	Y	In Construction	2018-19	Homeless individuals Homeless veterans Homeless individuals with HIV/AIDS Chronically homeless	\$12,000,000	\$43,159,535	\$44,859,535	\$444,154	\$120,000	101	100	9/8/2018	1/24/2019	1/24/2019	7/27/2021	38%	N	2/23/2020	n/a

PEP PROJECTS As of 10/13/2020																					
#	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U
#	PSH Project Name	CD	HCID Staff Assigned? Y/N	Sub Stage (Predevelopment, Loan Close, In Construction)	PEP	Homeless Population Served	HHH Project Award	Total Development Cost Approved in PEP	Updated Total Development Cost	TDC Per Unit	HHH Per Unit	Total Units	Total PSH Units	Construction Start Date Approved in PEP	Updated Constr. Start Date	NTP Issued	Est. Ready for Occupancy Date	Percent Complete	Received HHH Extension? Y/N	HHH Commitment Expiration	HHH Commitment Expiration Date Plus Tolling Order (April 17 - October 7)
21	Missouri Place Apartments	11	Y	In Construction	2018-19	Homeless families Chronically homeless families Chronically homeless	\$11,520,000	\$33,621,721	\$44,602,996	\$602,743	\$157,808	74	44	12/8/2018	11/4/2019	11/4/2019	6/30/2021	33%	N	2/23/2020	n/a
22	Summit View Apartments	7	Y	In Construction	2018-19	Homeless veterans Chronically homeless	\$10,560,000	\$24,434,827	\$36,229,452	\$739,377	\$220,000	49	48	12/8/2018	1/22/2020	1/22/2020	1/23/2022	29%	N	2/23/2020	n/a
23	Rosa De Castilla Apartments	14	Y	In Construction	2018-19	Homeless senior Homeless veterans Low income families Chronically homeless	\$12,000,000	\$44,056,994	\$49,065,112	\$577,237	\$144,578	85	63	1/15/2019	6/3/2019	6/3/2019	6/30/2021	28%	N	5/29/2020	n/a
24	Florence Towne (fka 410 E. Florence Avenue)	9	Y	In Construction	2018-19	Homeless individuals Chronically homeless	\$7,000,000	\$12,108,412	\$15,804,956	\$309,901	\$140,000	51	50	4/1/2019	3/31/2020	3/31/2020	3/22/2022	24%	N	3/19/2021	n/a
25	Rose Apartments	11	Y	In Construction	2019-20	Homeless individuals Homeless youth Chronically homeless	\$6,888,468	\$18,220,401	\$22,204,142	\$634,404	\$202,602	35	34	2/15/2020	5/29/2020	5/8/2020	8/30/2022	18%	Y	7/28/2020	n/a
26	PATH Villas Montclair/Gramercy(New-Site 1 of 2)	10	Y	In Construction	2018-19	Homeless individuals Homeless mental illness Chronically homeless	\$9,900,000	\$26,002,599	\$30,752,853	\$668,540	\$220,000	46	45	5/8/2018	2/4/2020	2/4/2020	8/13/2021	18%	N	2/23/2020	n/a
27	Watts Works	15	Y	In Construction	2019-20	Homeless mental illness Other homeless Chronically homeless	\$2,400,000	\$9,440,000	\$9,403,369	\$376,135	\$100,000	25	24	6/1/2019	8/26/2020	8/26/2020	6/25/2021	18%	N	3/19/2021	n/a
28	Vermont Corridor Apartments (fka 433 Vermont Apts)	10	Y	In Construction	2018-19	Homeless senior Non homeless seniors Chronically homeless	\$7,200,000	\$48,889,129	\$51,352,600	\$713,231	\$101,408	72	36	3/8/2018	7/2/2019	7/2/2019	5/20/2021	17%	N	2/23/2020	n/a
29	Washington View Apartments	1	Y	In Construction	2019-20	Homeless senior Seniors at risk of being homeless Chronically homeless	\$12,000,000	\$36,145,454	\$49,922,334	\$409,199	\$99,174	122	91	1/31/2020	7/10/2020	7/10/2020	7/1/2022	16%	N	10/19/2020	n/a
30	The Dahlia (fka South Main Street Apartments)	15	Y	In Construction	2019-20	Other homeless Chornically homeless	\$12,000,000	\$29,767,145	\$28,281,657	\$505,030	\$218,182	56	55	4/1/2020	6/8/2020	6/8/2020	6/1/2022	10%	N	10/19/2020	n/a
31	Cadence (fka 11408 S. Central)	15	Y	In Construction	2020-21	Homeless individuals Chronically homeless	\$10,112,000	\$36,069,779	\$34,474,725	\$538,668	\$160,508	64	63	12/10/2021	5/15/2020	5/15/2020	5/13/2022	10%	N	3/19/2021	n/a
32	Isla de Los Angeles	8	Y	In Construction	2018-19	Chronically homeless Other homeless	\$11,660,000	\$21,761,570	\$34,827,111	\$644,947	\$220,000	54	53	12/8/2018	5/15/2020	5/15/2020	4/20/2022	4%	Y	5/23/2020	n/a
33	Firmin Court	1	Y	In Construction	2018-19	Homeless individuals Homeless families Non homeless individuals Chronically homeless	\$11,700,000	\$30,056,520	\$42,824,848	\$669,138	\$185,714	64	45	11/8/2018	7/13/2020	7/13/2020	5/27/2022	4%	Y	6/14/2020	n/a
34	HiFi Collective (fka Temple View)	13	Y	In Construction	2019-20	Homeless individuals Non homeless individuals Chronically homeless	\$12,760,000	\$28,920,289	\$35,780,259	\$559,067	\$202,540	64	58	2/15/2020	7/7/2020	7/7/2020	2/9/2022	3%	N	10/19/2020	n/a
35	Colorado East	14	Y	In Construction	2019-20	Other homeless Chornically homeless	\$8,800,000	\$22,149,944	\$27,638,827	\$674,118	\$220,000	41	20	8/1/2019	9/14/2020	9/14/2020	12/15/2022	0%	N	3/19/2021	9/8/2021
36	Ingraham Villa Apartments	1	Y	In Construction	2019-20	Homeless veterans Homeless mental illness Non homeless individuals Chronically homeless	\$12,000,000	\$52,472,377	\$61,581,000	\$508,934	\$100,000	121	90	5/1/2020	9/22/2020	9/22/2020	9/30/2022	0%	Y	12/31/2020	6/22/2021
37	Building 205	11	Y	In Construction	2018-19	Homeless veterans Chronically homeless	\$11,622,000	\$37,994,432	\$42,824,387	\$629,770	\$173,463	68	67	5/8/2018	8/28/2020	8/28/2020	12/15/2021	0%	Y	6/30/2020	n/a
38	Building 208	11	Y	In Construction	2018-19	Homeless veterans Chronically homeless	\$11,660,000	\$35,355,102	\$38,444,859	\$711,942	\$220,000	54	53	5/8/2018	8/28/2020	8/28/2020	12/15/2021	0%	Y	6/30/2020	n/a
39	Berendo Sage	1	Y	Loan Closed	2019-20	Homeless mental illness Other homeless Low income families Chronically homeless	\$6,620,000	\$24,813,981	\$26,831,039	\$638,834	\$161,463	42	21	2/3/2020	11/6/2020	n/a	11/4/2022	0%	N	10/19/2020	4/10/2021
40	Marcella Gardens (68th & Main St.)	9	Y	Predevelopment	2018-19	Homeless individuals Homeless veterans Homeless youth Chronically homeless	\$12,000,000	\$25,852,727	\$33,546,159	\$559,103	\$203,390	60	59	12/8/2018	11/30/2020	n/a	11/30/2022	0%	Y	12/31/2020	6/22/2021

PEP PROJECTS As of 10/13/2020																					
#	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U
#	PSH Project Name	CD	HCID Staff Assigned? Y/N	Sub Stage (Predevelopment, Loan Close, In Construction)	PEP	Homeless Population Served	HHH Project Award	Total Development Cost Approved in PEP	Updated Total Development Cost	TDC Per Unit	HHH Per Unit	Total Units	Total PSH Units	Construction Start Date Approved in PEP	Updated Constr. Start Date	NTP Issued	Est. Ready for Occupancy Date	Percent Complete	Received HHH Extension? Y/N	HHH Commitment Expiration	HHH Commitment Expiration Date Plus Tolling Order (April 17 - October 7)
41	Talisa (fka 9502 Van Nuys Blvd)	6	Y	Predevelopment	2019-20	Homeless survivors of domestic violence & sex trafficking Chronically homeless	\$10,560,000	\$29,458,224	\$32,833,010	\$670,061	\$220,000	49	48	4/1/2020	4/16/2021	n/a	4/14/2023	0%	N	10/19/2020	4/10/2021
42	Adams Terrace	10	Y	Predevelopment	2018-19	Homeless individuals Non homeless individuals Chronically homeless	\$12,000,000	\$42,363,034	\$60,666,532	\$705,425	\$142,857	86	43	12/8/2018	1/1/2021	n/a	1/2/2023	0%	Y	12/31/2020	6/22/2021
43	Serenity (fka 923-937 Kenmore Ave)	10	Y	Predevelopment	2019-20	Homeless senior Chronically homeless	\$13,520,000	\$37,551,673	\$47,500,000	\$633,333	\$182,703	75	74	3/15/2020	4/16/2021	n/a	4/14/2023	0%	N	10/19/2020	4/10/2021
44	Depot at Hyde Park	8	Y	Predevelopment	2018-19	Homeless families Homeless individuals Chronically homeless	\$8,160,000	\$23,256,685	\$29,366,463	\$682,941	\$194,286	43	33	1/1/2019	7/9/2021	n/a	8/1/2023	0%	Y	8/16/2020	2/5/2021
45	Reseda Theater Senior Housing (Canby Woods West)	3	Y	Predevelopment	2019-20	Homeless senior Formerly homeless senior Chronically homeless	\$4,060,000	\$11,682,549	\$18,279,576	\$703,061	\$162,400	26	13	2/15/2020	11/16/2020	n/a	1/2/2022	0%	N	10/19/2020	4/10/2021
46	Bryson II	1	Y	Predevelopment	2019-20	Homeless individuals Low income families Chronically homeless	\$10,060,000	\$22,518,068	\$34,079,355	\$532,490	\$159,683	64	47	1/13/2020	4/1/2021	n/a	4/3/2023	0%	Y	12/31/2020	6/22/2021
47	Ruth Teague Homes (fka 67th & Main)	9	Y	Predevelopment	2019-20	Homeless veterans Homeless youth Low income families Chronically homeless	\$7,180,000	\$29,439,693	\$37,226,415	\$715,893	\$140,784	52	26	12/1/2019	1/15/2021	n/a	1/13/2023	0%	Y	12/31/2020	6/22/2021
48	Mariposa Lily	1	Y	Predevelopment	2019-20	Homeless families Homeless individuals Low income families Non homeless individuals Chronically homeless	\$5,120,000	\$24,643,963	\$25,477,548	\$621,404	\$128,000	41	20	6/1/2020	4/16/2021	n/a	4/14/2023	0%	N	3/19/2021	9/8/2021
49	Sage Pointe (fka Deepwater)	15	Y	Predevelopment	2019-20	Homeless individuals Chronically homeless	\$12,100,000	\$28,277,269	\$31,931,542	\$570,206	\$220,000	56	55	4/1/2020	6/1/2021	n/a	2/1/2023	0%	N	10/19/2020	4/10/2021
50	Main Street Apartments	9	Y	Predevelopment	2019-20	Homeless families Homeless veterans Chronically homeless	\$8,512,000	\$32,824,507	\$33,187,280	\$582,233	\$152,000	57	56	3/15/2020	4/16/2021	n/a	4/14/2023	0%	N	10/19/2020	4/10/2021
51	Sun Commons	2	Y	Predevelopment	2019-20	Homeless families Homeless individuals Low income families Non homeless individuals Chronically homeless	\$12,000,000	\$57,171,909	\$56,659,630	\$550,093	\$118,812	103	51	2/24/2020	12/28/2020	n/a	7/29/2022	0%	Y	12/31/2020	6/22/2021
52	Montecito II Senior Housing	13	Y	Predevelopment	2019-20	Homeless senior Formerly homeless senior Chronically homeless	\$10,140,000	\$35,363,674	\$35,385,567	\$552,899	\$160,952	64	32	2/15/2020	11/15/2021	n/a	11/15/2023	0%	N	10/19/2020	4/10/2021
53	PATH Villas Hollywood	13	Y	Predevelopment	2018-19	Homeless individuals Chronically homeless	\$12,320,000	\$33,769,951	\$33,886,963	\$564,783	\$208,814	60	59	6/19/2019	1/30/2021	n/a	1/30/2023	0%	Y	12/31/2020	6/22/2021
54	803 E. 5th St	14	Y	Predevelopment	2019-20	Homeless individuals Homeless veterans Homeless youth Chronically homeless	\$15,120,000	\$37,960,970	\$56,761,234	\$597,487	\$160,851	95	94	1/31/2020	7/9/2021	n/a	7/7/2023	0%	N	3/19/2021	9/8/2021
55	Weingart Tower (HHH PSH 1A)	14	Y	Predevelopment	2019-20	Homeless individuals Non homeless individuals Chronically homeless	\$16,000,000	\$67,069,625	\$82,212,374	\$613,525	\$120,301	134	106	4/17/2020	7/9/2021	n/a	7/7/2023	0%	Y	6/30/2021	12/20/2021
56	Weingart Tower II (HHH PSH 1A)	14	Y	Predevelopment	2019-20	Homeless individuals Non homeless individuals Chronically homeless	\$16,000,000	\$83,157,120	\$89,027,796	\$618,249	\$112,676	144	122	4/17/2020	7/9/2021	n/a	7/7/2023	0%	Y	6/30/2021	12/20/2021
57	Solaris Apartments (fka 1141-1145 Crenshaw Blvd)	10	Y	Predevelopment	2019-20	Homeless survivors of domestic violence & sex trafficking Chronically homeless	\$9,240,000	\$24,403,352	\$24,403,352	\$567,520	\$220,000	43	42	4/1/2020	7/9/2021	n/a	7/7/2023	0%	N	10/19/2020	4/10/2021
58	The Pointe on La Brea	5	Y	Predevelopment	2019-20	Homeless individuals Chronically homeless	\$8,624,000	\$25,785,374	\$31,338,879	\$626,778	\$176,000	50	49	3/15/2020	7/9/2021	n/a	7/7/2023	0%	N	10/19/2020	4/10/2021
59	Asante Apartments	8	Y	Predevelopment	2019-20	Homeless individuals Chronically homeless	\$11,880,000	\$28,204,968	\$27,559,987	\$501,091	\$220,000	55	54	2/1/2020	7/9/2021	n/a	7/7/2023	0%	N	3/19/2021	9/8/2021
60	Southside Seniors	8	N	Predevelopment	2019-20	Homeless senior Low income senior Chronically homeless	\$9,220,000	\$23,401,907	\$23,301,907	\$466,038	\$188,163	50	36	3/15/2020	8/2/2021	n/a	10/16/2023	0%	N	10/19/2020	4/10/2021

**PEP PROJECTS
As of 10/13/2020**

#	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U
#	PSH Project Name	CD	HCID Staff Assigned? Y/N	Sub Stage (Predevelopment, Loan Close, In Construction)	PEP	Homeless Population Served	HHH Project Award	Total Development Cost Approved in PEP	Updated Total Development Cost	TDC Per Unit	HHH Per Unit	Total Units	Total PSH Units	Construction Start Date Approved in PEP	Updated Constr. Start Date	NTP Issued	Est. Ready for Occupancy Date	Percent Complete	Received HHH Extension? Y/N	HHH Commitment Expiration	HHH Commitment Expiration Date Plus Tolling Order (April 17 - October 7)
61	The Brine Residential	1	N	Predevelopment	2019-20	Homeless senior Homeless veterans Homeless youth Homeless survivors of domestic violence & sex trafficking Single mother veterans	\$11,560,000	\$44,821,687	\$44,821,687	\$462,079	\$120,417	97	49	4/1/2020	8/2/2021	n/a	10/16/2023	0%	N	10/19/2020	4/10/2021
62	Sherman Oaks Senior	4	Y	Predevelopment	2020-21	Homeless senior Homeless mental illness Chronically homeless	\$11,880,000	\$29,409,086	\$29,409,086	\$534,711	\$220,000	55	54	2/22/2021	4/16/2021	n/a	4/14/2023	0%	N	3/19/2021	9/8/2021
63	West Terrace (fka Silver Star II)	8	Y	Predevelopment	2020-21	Homeless families Homeless individuals Non homeless individuals Chronically homeless	\$6,404,900	\$34,757,507	\$34,140,832	\$533,451	\$101,665	64	56	2/22/2021	4/16/2021	n/a	4/14/2023	0%	N	10/15/2021	4/6/2022
64	Sun King Apartments	6	Y	Predevelopment	2020-21	Homeless families Chronically homeless	\$5,500,000	\$17,685,368	\$15,572,242	\$598,932	\$220,000	26	25	2/22/2021	4/16/2021	n/a	4/14/2023	0%	N	3/19/2021	9/8/2021
65	VA Building 207	11	Y	Predevelopment	2020-21	Homeless senior Chronically homeless	\$8,260,000	\$33,353,105	\$34,248,777	\$570,813	\$140,000	60	59	11/15/2020	11/15/2020	n/a	11/15/2022	0%	N	10/15/2021	4/6/2022
66	Silva Crossing (fka Link at Sylmar)	7	Y	Predevelopment	2020-21	Homeless individuals Non homeless individuals Chronically homeless	\$9,100,000	\$30,318,945	\$30,642,026	\$547,179	\$165,455	56	55	11/16/2020	11/30/2020	n/a	11/30/2022	0%	N	3/19/2021	9/8/2021
67	Hope on Broadway	9	Y	Predevelopment	2020-21	Homeless individuals Chronically homeless	\$6,720,000	\$21,837,335	\$21,837,335	\$445,660	\$140,000	49	48	11/16/2020	11/16/2020	n/a	1/2/2023	0%	N	10/15/2021	4/6/2022
68	Bell Creek Apartments	3	Y	Predevelopment	2020-21	Homeless families Homeless individuals Chronically homeless	\$6,226,546	\$49,726,211	\$49,563,402	\$619,543	\$78,817	80	41	11/16/2020	11/20/2020	n/a	11/18/2022	0%	N	10/15/2021	4/6/2022
69	Hope on Hyde Park	8	Y	Predevelopment	2020-21	Homeless individuals Chronically homeless	\$9,280,000	\$40,057,844	\$40,489,778	\$413,161	\$95,670	98	97	11/16/2020	11/16/2020	n/a	1/2/2023	0%	N	10/15/2021	4/6/2022
70	NoHo 5050	2	Y	Predevelopment	2020-21	Homeless survivors of domestic violence & sex trafficking Chronically homeless	\$3,833,200	\$21,529,376	\$21,118,985	\$527,975	\$98,287	40	32	11/16/2020	4/26/2021	n/a	8/1/2023	0%	N	10/15/2021	4/6/2022
71	Chesterfield (fka 4719 Normandie)	8	Y	Predevelopment	2020-21	Homeless senior Chronically homeless	\$8,990,000	\$26,239,440	\$28,355,440	\$659,429	\$214,048	43	42	11/16/2020	11/5/2020	n/a	11/21/2022	0%	N	3/19/2021	9/8/2021
72	Amani Apartments (fka PICO)	10	Y	Predevelopment	2020-21	Homeless senior Chronically homeless	\$11,410,000	\$32,479,768	\$34,136,222	\$632,152	\$215,283	54	53	4/30/2021	11/7/2020	n/a	11/7/2022	0%	N	3/19/2021	9/8/2021
73	11010 Santa Monica	5	Y	Predevelopment	2020-21	Homeless senior Homeless veterans	\$7,000,000	\$23,758,131	\$25,325,875	\$496,586	\$140,000	51	50	5/21/2021	7/9/2021	n/a	6/7/2023	0%	N	10/15/2021	4/6/2022
SubTOTAL (PEP)							\$687,755,787	\$2,271,548,494	\$2,586,360,957	n/a	n/a	4,681	3,741								
AVERAGE							\$146,925	\$485,270	\$552,523	\$552,523	\$146,925	64	51								